

I/116403/2023

Minutes of the District Development Committee (DDC) meeting for the month of **Oct**, 2023.

Subject	Minutes of the Meeting of District Development Committee, Dima Hasao
Date&Time	30-10-2023 at 3.00 P.M.
Venue	Conference Hall, O/o the District Commissioner, Dima Hasao, Haflong
Participants	Annexure- 1.1
Absentees	Annexure- 1.2

The meeting was chaired by [Shri James Aind, ACS](#), Addl. District Commissioner (Dev.), Dima Hasao district, Haflong.

At the outset, he welcomed all the members present in the meeting.

Then Department/Schemes wise review started, and recorded as follows:

Category-A : Department/Schemes specific-

Sl. No	Sector	Administrative Department	Scheme/ Project / Programme	Decision/ Action to be taken.	Agency responsible & Time line
1.	Infrastructure	PWD (Bldg.)	Inter-State Border Development Programme for the Year 2015-16.	<p>BOP at Thingvom: 100 % completed.</p> <p>BOP at Prasadimik (42%) & Leike (15%):</p> <ul style="list-style-type: none"> ➤ EA informed that work have been withdrawn from the contractors vide Letter no. TB/HBD/244/BOP/Pt-1/181 & Letter no. TB/HBD/244/BOP/Pt-1/. Balance work estimate has been prepared to complete the work. ➤ EA informed that the works of BOPs at Hangrum, Leiri and Tattephai are 100% completed and bill submitted. ➤ <i>ADC (Dev) requested EA to submit Bills and completion reports of above BOPs for payment & possession at earliest.</i> 	Executive Engineer, PWD (Bldg.), Haflong Division.
		PWD (R&B),	Border Area Development Programme (BADP) for the Year 2022-23.	<ul style="list-style-type: none"> ➤ No review on the part of construction of road via Old Graveyard at Bamdi under BAD for the year 2022-23. ➤ <i>ADC (Dev) shows dissatisfaction over absent of EA in the meeting.</i> 	Executive Engineer, PWD (R), Mahur Division
		Rural Dev. Deptt., NCHAC, Dima Hasao, Haflong		<ul style="list-style-type: none"> ➤ The EA informed that the Construction of CC Pavement road from Green Market to Choto-Lokhindong completed 100% and bill had been submitted 	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
				<ul style="list-style-type: none"> ➤ EA informed about 100 % completed works- <ul style="list-style-type: none"> I. Const. Of Weaving center, Digandu, Diyungbra II. Const. of Gaon Burha 	

I/116403/2023

2	Infrastr- ucture	Rural Develop ment Deptt., NCHAC, Dima Haso, Haflong	MLA LAD Fund- 2022-23	<p>House, Gujung</p> <p>III. Const. of Community Hall, Hagjer Nagar</p> <p>IV. Const. of Digrik Community Club, Haflong</p> <p>V. Const. of Community Center, Mahur.</p> <p>VI. Const. of Rest Room, Prapso Raji</p> <p>VII. Const. of Rest Room, Govind Chandra Raji</p> <p>VIII. Const. of Stepping Stone, Bethany.</p> <p>IX. Const. of Community Toilet, Rajathani Halali.</p> <p>X. Const. of Community Youth Club, Shambudhan raji</p> <p>XI. Const. of Ringwell at Dima Haplai, Maibang</p> <p>XII. Const. of Water Tank at Lower Dibara.</p> <p>XIII. Const. of Ringwell between Mahadev Tilla and Demalik</p> <p>XIV. Renovation of water Tank at North Bagetar.</p> <p>XV. Const. & Renovation of Water Tank near BJP office</p> <p>** Work in progress.</p> <p>XVI. Community Center, Lower Haflong (80%)</p> <p>XVII. Const. of Volley Ball Court, Bagethar (50%).</p> <p>XVIII. Const. of Community ring-well at Natun Disao (40%)</p> <p>XIX. Const. & renovation of Water Tank near Ruina Gas Agency (30%)</p> <p><i>ADC(Dev) requested EA to submit report of all completed works along with bills for payment and instructed EA to complete remaining works at earliest.</i></p>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
3	Econo mic Develop ment	Handloo m & Textile	MLA LAD Fund- 2022-23	<p>➤ EA informed that distribution yarns to beneficiaries are completed and Submitted bills. <i>*Reports of physical enquiry are awaited for making final payment.</i></p>	Dy. Director, Handloom & Textile, Dima Hasao.
		PWD (Bldg.)	Untied Fund 2021-22`	<p>➤ EA informed that 86% of the work at Ram Krishna Mission is completed and internal electrification & painting are in progress.</p> <p><i>ADC(Dev) requested EA to monitor working of Trust to</i></p>	Executive Engineer, PWD (Bldg.), Haflong Division.

I/116403/2023

4	Infrastru cture			<i>complete the remaining work & submit the Bills for payment.</i>	
		Rural Develop ment Deptt., NCHAC, Dima Haso, Haflong		<p>EA informed that-</p> <ul style="list-style-type: none"> ➤ 100% work of Guest House, Brahma Kumari's is completed and requisition for the release of final installment is submitted. ➤ Const. of 4 storey Building, Gadain Raji is 85% completed and remaining will be completed before projected period. <p><i>ADC(Dev) requested EA to complete the remaining works before projected time.</i></p>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
5	Infrastructu re		Untied Fund 2022-23	<p>EA informed that-</p> <ul style="list-style-type: none"> ➤ Estimates of Const. of Indoor Stadium, Between Mahur and Maibang is received from T&D Deptt.. ➤ Awaiting NOC of land. ➤ Relocation of Const. of Community Hall , Tularam raji in Rajathani Halali after approval. 	
		PWD (Bldg.) Haflong Division		<p>EA informed that-</p> <ul style="list-style-type: none"> ➤ Const. work of Community Hall, Guilong is 32% Completed and it is in progress <p><i>ADC (Dev) requested EA to complete the works at earliest before projected time.</i></p>	Executive Engineer, PWD (Bldg.), Haflong Division.
		DC Office, Dima Hasao		<ul style="list-style-type: none"> ➤ C.C informed that const. work of school building Hindu ME School, Hajaichak is progress. <p><i>**Inspection report of work done is awaited for another payment of installment.</i></p>	Member Secretary Const. Committee
		DC Office, Dima Hasao		<ul style="list-style-type: none"> ➤ CC informed that Work of infrastructure development of center for Community activity near M/S Dima Hasao Live Stock Farming Co-op. Societies Ltd. Haflong is 20% completed. <p><i>ADC (Dev) instructed Construction Committee to complete the work on or before projected time.</i></p>	Member Secretary Const. Committee
6		Naam Ghar Committee, Dima Hasao	Assam Darshan FY 2020-21 & 2021-22	<ul style="list-style-type: none"> ➤ All the works under Assam Darshan in Dima Hasao district are completed except Hatikhali Naam Ghar (Land not available). 	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC,

I/116403/2023

				<p>➤ Bills of the completed works are submitted for final payment.</p> <p><i>Fund of Hatikahali Naam Ghar will be returned to state govt.</i></p>	Haflong
7		Rural Development Deptt., NCHAC, Dima Haso, Haflong	Axom Adarxo Gram Yojana (AAGY) , FY 2022-23	<p>EA informed that</p> <p>➤ Works at Prasadimik and Khejurbond are completed 100% and bills under process.</p> <p><i>ADC (Dev) informed EA that DC will visit to those villages for inspection of completed works before final payments.</i></p>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
8		PWD (Bldg.) Haflong Division	PMJVK (erstwhile MsDP) FY 2019-20	<p>EA informed that</p> <p>➤ Const. of Model Residential School, Jatinga Valley (Mahur) is 79 % completed and work is in progress.</p> <p>➤ Const. of Solar Electrification at New Zoar is completed 16% and work is in progress</p> <p>➤ Balance work of Medical Sub-centre at Lalzal is completed 20% and work is in progress.</p> <p>➤ Const. of Solar Electrification at Lalzal is completed 11% and work is in progress</p> <p><i>ADC (Dev) instructed to EA to complete work before projected time.</i></p>	Executive Engineer, PWD (Bldg.), Haflong Division.
9	Economic Development	Industries and Commerce & Public Ent.	PMEGP, PMFME, UDYAM (2023-24)	<p>➤ General Manager (i/c) informed the house that-</p> <p>PMEGP: Phy. Target = 48, Margin Money=144.00 Lakh Forwarded to Bank= 58 nos. Sanctioned= 13 nos., Disbursed= 10 nos. Pending-32, Reject=16 nos.</p> <p>PMFME: Phy. Target = 57 nos., Forwarded to Bank= 22 nos. Sanctioned= 6 nos., Pending-8, Reject=13 nos.</p> <p>UDYAM: Reistration: 455</p> <p>➤ <i>GM informed that PMFME is slow in the district due to absence of proper skill among general public He informed that awareness programme (1 no.) at Mulhoi, Haflong was conducted.</i></p> <p>➤ <i>ADC (Dev) shows displeasure upon absence of LDM in the meeting</i></p>	GM, DI&CC, Dima Hasao

I/116403/2023

10s	Infrastru cture	PWD (R&B) PHE, AH&V, Rural Dev, Tourism, Irrigation, Seri culture, DPED. etc	PMKKKY	➤ All E.A have informed that all the works are in progress and it will be completed within projected time. <i>ADC (dev) requested EAs to monitor and expedite the works for early completion .</i>	PWD (R&B) PHE, AH&V, Rural Dev, Tourism, Irrigation, Seri culture, DPED. etc, Dima Hasao
-----	--------------------	--	---------------	---	--

#:(SocialSector/EconomicDevelopment/Infrastructure/Finance&Planning/Regulatory/Reforms).

Category-B: Theme specific

Sl. No	Theme	Particulars
1	Sabka Saath SabkaVikas SabkaVishwa s SabkaPrayaas	The District administration is making every possible effort for successful implementation of developmental schemes of government. Regular evaluation and monitoring have done for the proper implementation of schemes at grass root level for benefits of last mile general public at their door steps.
2	Coordination across Deptt.	➤ Amrit Kalash Yatra under Meri Mitti Mera Desh campaign is fruitfully implemented in the district.

The meeting ended with vote of thanks from the chair.

Signed by

James Aind

Date: 03-11-2023 11:06:50

Addl. District Commissioner (Dev.)
Dima Hasao Dist. Haflong

Memo No. eCF- 69444/DDC/

Dated, Haflong, the 2023.

Copy to:-

- 1) The Hon'ble MP, Diphu (ST) Parliamentary Constituency for favour of kind information.
- 2) The Addl. CS to Govt. of Assam, Transformation & Dev. Deptt. Dispur, Ghy-06 for kind information.
- 3) The PS to Govt. of Assam, Transformation & Dev. Deptt. Dispur, Ghy-06 for kind information.
- 4) The Principal Secretary, NCHAC, Dima Hasao, Haflong.
- 5) The Director (DCP), Transformation & Dev. Deptt., Dispur, Ghy-06.
- 6) All Members present for information and necessary action.
- 7) PA to Hon'ble MLA, Haflong & Cabinet Minister, Power, Co-operation etc for kind appraisal to Hon'ble MLA.
- 8) Office file.

e-signedAddl. District Commissioner (Dev.)
Dima Hasao Dist. Haflong

Annexure-A

Monthly status of Fund receipt and utilization for the Month of October Year-2023

A. For Schemes: Funds received.

S.No	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS Code& SLS Code	Category CS/CSS/ State/ EAP etc.	Opening Balance With CNA /SNA/Others- as applicable.		Opening Balance with the District/Council/ Others-- as applicable.		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Scheme	Funds utilised- till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	T&D	MPLADS		Central	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
2	T&D	MLALADS		State	Nil	Nil	Nil	Nil	Nil	100.00	Nil	100.00	100.00	Nil	50%	Nil	.	Nil	100.00	
3	T&D	Untied Fund		State	Nil	Nil	Nil	Nil	Nil	125.00	Nil	125.00	125.00		Nil	175.00	.	175.00	125.00	
4	T&D	AAGY		State	Nil	Nil	Nil	Nil	Nil	98.00	Nil	98.00	98.00	Nil	86.00	Nil		Nil	98.00	
5	T&D	Assam Darshan		State	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	22.50	Nil	5.00	22.50	Nil	22.50	Nil	

* = will be provided by the HOD / Concerned Agency. PFMS: Public Finance Management System; SLS: State Linked Scheme-State Code.

Annexure-B

B. Schemes for which no funds are received by the District/ Council: For (Please visit <https://www.indiabudget.gov.in/index.php>- and concerned Ministry / Department website to know the list of Central schemes of current and previous years)

S.No	Administrative Department	Scheme Name	Reasons	Remarks if any
1				
2				

Annexure-C.

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year

[illegible]

Annexure-D

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years

[illegible]