

Minutes of District Development Committee (DDC)/Review Meeting

Subject	Minutes of District Development Committee/Review Meeting, Dima Hasao
Date & Time	19-10-2024 at 3.00 P.M.
Venue	Conference Hall, O/o the District Commissioner, Dima Hasao, Haflong
Participants	Annexure- 1.1
Absentees	Annexure- 1.2

The meeting was chaired by Shri James Aind, ACS, Addl. District Commissioner (Dev.), Dima Hasao, Haflong.

The decisions of the meeting are as follows:

Category-A : Department/Schemes specific-

Sl. No.	Sector	Admin. Deptt.	Scheme/ Project/ Programme	Decision taken/ Action to be taken	Agency Responsible & Timeline
1	Infrastructure	Border Protection & Development	Inter-State Border Dev. Programme, 2015-16	<ul style="list-style-type: none"> > EA reported that the progress of construction of BOPs at Prasadimik & Leike stand the same i.e.(42%) & (15%) respectively. > EA informed that the works of BOPs at Thingvom, Hangrum, Leiri and Tattephai are 100% completed and bill submitted. <p><i>ADC (Dev) directed to expedite the works at the earliest possible for above BOPs.</i></p>	EE, PWD(B), Haflong Division
2	Infrastructure	Border Protection & Development	Border Area Dev. Prog. (BADP), 2022-23.	<ul style="list-style-type: none"> > Physical inspection done for the works viz.: Construction of CC Pavement road from Green Market to Choto- Lokhinding. <p><i>ADC(Dev.) stated Physical inspection report is awaited.</i></p>	Asstt. EE, Rural Dev. Deptt., NCHAC, Haflong
3	Infrastructure	Transformation & Development	MLA ADS Fund, 2023-24	<ul style="list-style-type: none"> > EA reported the progress of works as follows: <ol style="list-style-type: none"> 1. Market Shed at Mahadev Tilla & Songpijang Point- <u>to be started.</u> 2. Stone Stepping towards the Ring well of Upper Bagetar, Haflong- 100% completed 3. Supply of furniture at SVM School, Boro Haflong- 100% completed 4. RCC School Building at SVM, Boro Haflong- 50% progress 5. Solar Streets Light of Haflong- 100% completed 6. Supply of Power Generator, Stabilizer etc. at SVM, B/Haflong- 100% completed 	PD, DRDA Dima Hasao, Haflong

	Infrastructure	Transformation & Development	MLA ADS Fund, 2023-24	<p>7. School Building (Assam type) and new Toilet, Bath Rooms at Saraswati Vidya Mandir School, Boro Haflong- 50% progress</p> <p>8. Community Centre at Solikanta Vill., Kalachand – 30% progress.</p> <p>9. Ring well Mupa Nobdi (Jembru) Vill., Maibang – <u>Not yet started.</u></p> <p>10. Public Amenities viz. Public Toilet Rest Room, etc. between Manderdisa & Hatikhali- 30%</p> <p>11. Stone Stepping from Saran-I to Highway- (P/E changed and to be submitted as Const. of CC Footpath from Soron –I to Highway)</p> <p>12. Community Centre at Umrangso Shiv Mandir, Kamala Bagan- 10% progress</p> <p><i>ADC directed EA for early start of the works, which are yet to be started & to expedite the works which are in progress and complete within projected time.</i></p>	PD, DRDA Dima Hasao. Haflong
4	Infrastructure	Welfare of Women & Child Development (RIDF)	Model AWC under Harangajao ITDP Block	<p>> BDO informed that work of Model AWC of Maharajpur is 30% progress.</p> <p><i>ADC directed EA to expedite the works and complete on or before projected time and submit the bill for further fund release.</i></p>	BDO, Harangajao ITDP Block
5	Infrastructure	Welfare of Women & Child Development (RIDF)	Model AWC under Jatinga Valley Dev. Block	<p>> BDO informed that the progress of construction of 6 No. Model AWCs as follows–</p> <p>a) Nanadisa (85%) b) Hejaichak (75%) c) Saron 102 (80%) d) Samserpur (40%) e) Laisong Bazar (50%) f) Choto Wapu (70%)</p> <p>and all are expected to be completed by Dec., 2024.</p> <p><i>ADC (Dev) directed the BDO to ensure completion at the earliest.</i></p>	BDO, Jatinga Valey Dev. Block, Mahur
6	Infrastructure	Welfare of Women & Child Development (RIDF)	Model AWC, New Sangbar Dev. Block	<p>> BDO informed that 3 No. Model AWCs construction works are in good progress and it will be completed by December-2024.</p> <p><i>ADC (Dev) directed EA to submit report and to expedite the works so that all works are completed in time.</i></p>	BDO, New Sangbar

7	Infrastructure	Welfare of Women & Child Development (under NIDA)	Model AWC , Diyung Valley Dev. Block, Maibang	<p>➤ BDO reported that the progress of 13 No. Model AWCs as follows:</p> <ol style="list-style-type: none"> 1) Moti Daodung – 60%, 2) Langaokro – 90%, 3) P.Dukhaling - 30%, 4) P.Simplangdisa – 85%, 5) Gidingpur- 45%, 6) Gunjung – 65%, 7) Maibangsa – 60%, 8) Purana Hajong - 45%, 9) P.Wadrendisa – 90%, 10) Khepre - 40%, 11) Jagdi-I - 30%, 12) Guilong Hindu - 25%, 13) N. Dibolong - 30% <p>ADC directed to EA to expedite the works and submit the bill for further fund release.</p>	BDO, Diyung Valley Dev., Block, Maibang
8	Infrastructure	Welfare of Women & Child Development (RIDF)	Model AWC Under Diyungbra Dev. Block	<p>➤ BDO informed that works of 3 No. Model AWCs (out of 6) are in good progress and other 3 Model AWCs namely:</p> <p>Langukula (7%), Harmudisa (28%) and Phalaipha Hadi (Official works under process)</p> <p>ADC directed the BDO to expedite the works and to be completed by Dec., 2024</p>	BDO Diyungbra ITDP Block
9	Infrastructure	Transformation & Development	Untied Fund, 2022-23	<p>➤ EA reported that - Const. of Indoor Stadium, between Maibang and Mahur area is 100% completed.</p> <p>➤ Const. of Community Centre (Baiko) at Rajathani Halali is 100% Completed.</p>	Asstt. EE, Rural Dev. Deptt., NCHAC, Haflong
10	Infrastructure	Transformation & Development	Untied Fund, 2022-23	<p>➤ The AEE, PWD(B) stated that due to rains, the const. work of school building Hindu ME School, Hajaichak is in slow progress (still – 60 %). However, now it will be re-started with full swing.</p> <p>ADC (Dev) directed AEE, PWD and to expedite the works for timely completion.</p>	Member Secretary, Const. Committee
11	Infrastructure	Transformation & Development	Untied Fund 2023-24	<p>➤ C.C. reported that Work of Infrastructure development of Center for Community activity near M/S Dima Hasao Live Stock Farming Co-op. Societies Ltd. Haflong is 90% in progress.</p> <p>ADC (Dev) to conduct meeting with Construction Committee and to expedite the works.</p>	Member Secretary, Const. Committee

12	Infrastructure	Transformation & Development	Untied Fund 2023-24	<ul style="list-style-type: none"> ➤ AEE informed that tender process done against the work of Boundary Fencing & Gou Prashikshan Kendra near Keshav Smarak Nyas, Umrangso. ➤ Infra. Development near ISKCON temple (Radha Gopinnath Mandir) located at Welfare Office, Hagjer nagar (Tilla Basti) Haflong (30%) progress. ➤ Dev. of Haflong Namghor work in progress (35%) ➤ Dev. work of Shri Krishna Chaitanya Gaudiya Sevashram Kanabasti (Haflong) is 50% in progress. ADC directed AEE to expedite the works for timely completion. 	EE, PWD(B), Haflong Division
13	Infrastructure	Transformation & Development	Untied Fund 2023-24	<ul style="list-style-type: none"> ➤ EA informed that Const. of building near Surat Nagar Hirindi Mandir is in progress (70%) and PV done. ➤ Const. of Kitchen & Dinning Hall near Veer Sambudhan Chatravas Hostel, Langting is in progress. (70%) ➤ Const. of Ringwell and Stone stepping at Shivaraipur under administrative process. ➤ Const. of 4 nos. Ringwell near Kalibari Mandir area under administrative process. <i>ADC instructed EA to complete within projected time and submit UC for onward submission to Govt.</i> 	AEE, Rural Dev. Deptt., NCHAC, Haflong
14	Infrastructure	Transformation & Development	Untied Fund 2023-24	<ul style="list-style-type: none"> ➤ AEE informed that the progress is same (still 20%) for the work- Const. of Irrigation Bandh at Hajadisa area, as boulder could not be brought to the site due to rain. <i>ADC instructed EA to complete within projected time.</i> 	EE, Irrigation East Division, Maibang
15	Infrastructure	Transformation & Development	Asom Darshan FY/2020-21 & 2021-22	<i>ADC directed EA to submit the UCs for onward submission to Govt. urgently.</i>	AEE, Rural Dev. Deptt., NCHAC, Haflong
16	Infrastructure	Transformation & Development	Asom Darshan FY/2023-24	<ul style="list-style-type: none"> ➤ BDO reported that under MLAADS 6 No. schemes were 100% completed, 6 Nos. in progress and 4 Nos. yet to be started. <i>ADC directed BDO to expedite the works and complete within the projected time and also to submit the requisition for fund release against the completed works.</i> 	BDO, Harangajao ITDP Block

17	Infrastructure	Transformation & Development	Asom Darshan FY/2023-24	<p>➤ EA reported that 8 No. Schemes under Asom Darshan have been 100% completed and already inaugurated by the Hon'ble Minister & MLA, 113-Haflong (ST) LAC ; 15 Nos. in progress and 5 Nos. to be started soon and 3 Nos. – P/E not yet submitted.</p> <p>ADC directed EA to start the pending works and ensure to complete within projected time so that UCs may be submitted in due course.</p>	PD, DRDA, Dima Hasao, Haflong
18	Infrastructure	Transformation & Development	Axom Adarxo Gram Yojana (AAGY), FY/2023-24	<p>➤ EA informed that Tendering process already done for scheme at Khejur bond and Prasadimik and work will be started soon. ADC (Dev) instructed to expedite the works for early completion of project.</p>	EE and Estate Officer Rural Dev. Deptt., NCHAC, Haflong
19	Infrastructure	Welfare of Minorities Dev. Deptt.	PMJVK (erstwhile MsDP) FY/2019-20	<p>➤ EA informed that Const. of Model Residential School Jatinga Valley Mahur work is in progress (95%). And will be completed soon.</p> <p>➤ Solar Electrification at New Zoar is yet to be installed.</p> <p>➤ Solar Electrification at Lalzal and</p> <p>➤ Medical Sub-Centre at Lalzal is 100% completed.</p> <p>ADC(Dev.) informed that PV will done and accordingly fund will be released soon.</p>	EE, PWD(B), Haflong Division
20	Economic Development	Industries and Commerce & Public Enterprises	PMEGP, PMFME, UDYAM, (2023-24) & CMAAA	<p>➤ General Manager (i/c.) informed the house that-</p> <p>PMEGP: Phy. Target = 30, Margin Money=82.17 Lakh Forwarded to Bank= 39 Nos. Sanctioned= nil Disbursed=nil Pending with bank= 27 Nos. Rejected by bank= 12 Nos.</p> <p>PMFME: Phy. Target = 80, Forwarded to Bank= 16 Nos. Sanctioned= 1 Pending-14Nos., Pending = 14 Reject=1 No.</p> <p>UDYAM Registration: 515 Nos.</p> <p>CMAAA: 183 sanctioned for beneficiaries, 170 Nos. training attended in DC's Office Dima Hasao, Haflong (13-were absent), 150 Nos. attended in the Central function at Guwahati. ADC(Dev.) directed to take up the matter with the LDM & concerned Bank Branches accordingly.</p>	GM, DI & CC, Dima Hasao, Haflong

Category-B: Theme specific

Sl. No	Theme	Particulars
1	Sabka Saath SabkaVikas SabkaVishwa s SabkaPrayaas	The District administration is making every possible effort for successful implementation of developmental schemes of government. Regular evaluation and monitoring have done for the proper implementation of schemes at grass root level for benefits of last mile general public at their door steps.
2	Coordination Across Deptt.	

The meeting ended with vote of thanks from the chair.

Signed by

James Aind

Date: 29-10-2024 10:39:21

Addl. District Commissioner (Dev.)
Dima Hasao Dist., Haflong

Memo No. TND-27/20/2023-T&D-DH /320045

Dated, Haflong, 29th Oct.'2024.

Copy to:-

1. The Special Commissioner & Secretary to Govt. of Assam, Transformation & Dev. Deptt. Dispur, Ghy-06 for kind information.
2. The Secretary to Govt. of Assam, Transformation & Dev. Deptt. Dispur, Ghy-06 for kind information.
3. The Principal Secretary, NCHAC, Dima Hasao, Haflong for kind information.
4. The Addl. Director (DCP), Transformation & Dev. Deptt., Dispur, Ghy-06 for information.
5. The Chief of Division i/c.(Hq.), Evaluation & Monitoring Division. T & D Deptt., Dispur for kind information.
6. All concerned Members for information and necessary action accordingly.
7. The Technical Director & DIO, NIC, Dima Hasao, Haflong for information. He is requested to upload the minutes in the District Portal accordingly.
8. PA to Hon'ble Minister, Power, Co-operation etc., Assam & MLA, Haflong (ST) LAC for kind appraisal of the Minister.
9. PA to DC for kind appraisal of the District Commissioner, Dima Hasao, Haflong.

e-signed

Addl. District Commissioner (Dev.)
Dima Hasao Dist., Haflong

Monthly Status of Fund receipt and utilization for the Month of October, Year- 2024

Annexure-A

A. For Schemes: Funds received.

Sl. No.	Admin. Deptt.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance With CNA/SNA/Others - as applicable.		Opening Balance with the District/ Council/ Others - as applicable.		Current Year Allocation to District* (in lakh)		Fund received in the current Year		Total funds available for Scheme	Funds utilized till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilization Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	T & D	MLAADS		State				0	100.00			90.00	90.00		80%	0	0	0	90.00	
2		Untied Fund		State			125.00		270.00			270.00	270.00		10%	125.00	0	125.00	270.00	
3		Asom Darshan		State				22.50	93.00			93.00	93.00		0	22.50	0	22.50	93.00	
4		AAGY		State				0	80.00			80.00	80.00		0	0	0	0	80.00	
5	WMD	PMJVK		CSS/State			0	0	0	0	0	0	0	0	0	0	0	0	0	
6	Social Welfare	Model AWC		RIDF/NIDA			0	0	725.00		0	435.00	435.00		30%	0	0	0	435.00	
7	BP&D	BAD(Border)		State			0	0	0	0	0	0	0	Financial Sanction & fund release done by Director's Office, Guwahati						
8	Industries & Commerce	PMEGP		State	a) Physical Target = 30, b) Margin Money = 82.17 Lakhs, c) Forwarded to Bank = 13 Nos., d) Sanctioned = Nil, e) Disbursed = Nil, f) Pending = 27Nos. g) Rejected = 11 Nos															
9		PMFME		State	a) Physical Target = 80, b) Forwarded to Bank = 11 Nos., c) Sanctioned = Nil, d) Pending = 10 Nos. e) Rejected = 1No.															
10	Commerce	UDYAM		State	UDYAM Registration = 92 Nos.															
11		CMAAA		State	170 No. beneficiaries attended ceremonial launch programme at Guwahati selected & fund to be provided directly in the individual accounts.															

* = will be provided by the HOD / Concerned Agency. PFMS: Public Finance Management System; SLS: State Linked Scheme-State Code

Annexure-B

B. Schemes for which no funds are received by the District/ Council: For (Please visit <https://www.indiabudget.gov.in/index.php> and concerned Ministry / Department website to know the list of Central schemes of current and previous years)

(Rs. in Lakhs)

Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks, if any
1				
2				

[Signature]
Addl. District Commissioner
Dima Hasao District, Jafong

Annexure-C

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year

Sl. No.	Admin. Deptt.	Name of Scheme	Number of works sanctioned in the current year	Progress of Current Year works / Services- Categories number of works based on the stage of physical progress						Remarks, if any
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	T & D	MLAADS	12	4	0	2	2	6	0	
2		Untied Fund	10	1	0	3	2	4	0	
3		Assam Darshan	31	8	2	5	4	12	0	
4		AAGY	2	0	0	0	0	0	1	
5	WMD	PMJVK	0	0	0	0	0	0	0	Fund not received from Govt.
6	Social Welfare	Model AWC	29	0	7	8	7	7	0	
7	BP&D	BAD(Border)	0	0	0	0	0	0	0	
8	Industries & Commerce	PMEGP	b) Physical Target = 30, b) Margin Money = 82.17 Lakhs, c) Forwarded to Bank = 39 Nos., d) Sanctioned = Nil, e) Disbursed= Nil, f) Pending= 27Nos. g) Rejected= 12 Nos.							
9		PMFME	a) Physical Target =80, b) Forwarded to Bank = 16 Nos., c) Sanctioned = 1 No., d) Pending = 14 Nos. e) Rejected= 1No.							
10		UDYAM	UDYAM Registration = 515 Nos.							
11		CMAAA	150 No. beneficiaries selected and pursuing training in DC's Office							


 Addl. District Commissioner
 Dima Hasao District, Jorhat

Annexure-D

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years

Sl. No.	Admin. Deptt.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year-Categories works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categories works based on the stage of physical progress						Remarks, if any
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	T & D	MLAADS	19	0	0	0	0	0	19	0	0	0	0	0	
2		Untied Fund	5	0	0	0	0	0	5	0	0	0	0	0	
3		Assam Darshan	9	1	0	0	0	1	8	0	0	0	0	0	
4		AAGY	13	0	0	0	0	0	13	0	0	0	0	0	
5	WMD	PMJVK	4	0	4	0	0	4	2	1	0	0	1	0	
6	Social Welfare	Model AWC	13	0	0	0	0	0	13	0	0	0	0	0	
7	BP&D	BAD (Border)	7	0	3	0	0	3	4	0	1	1	1	0	
8	Industries & Commerce	PMEGP	0	0	0	0	0	0	0	0	0	0	0	0	Beneficiaries oriented scheme
9		PMFME	0	0	0	0	0	0	0	0	0	0	0	0	
10		UDYAM	0	0	0	0	0	0	0	0	0	0	0	0	
11		CMAAA	0	0	0	0	0	0	0	0	0	0	0	0	


Addl. District Commissioner
Dima Hasao District, Hojlong

ATTENDANCE SHEET

Venue : Conference Hall of DC's Office, Dima Hasao, Haflong.

Subject : DDC/Review Meeting DATE: 19.10.2024.

Sl. No.	Name & Designation of Officers/Official
1	Shri J. Aind, ACS, ADC (Dev.)
2	Shri J.S. Engleng, Asstt. Dev. Officer
3	Shri Neeraj Deb, BDO, Harangajao Dev. Block
4	Shri Bidyut Langthasa, i/c. AEE, R & D Deptt.
5	Shri Lalthangpui Hmar, GM i/c., DI&CC
6	Shri Bedabrata Ghose, AE, PWD(B)
7	Shri Mondes Naiding. JE, Irrigation
8	Shri H. Dongel, P.O., DRDA
9	Shri Nakul Ch. Longmailai, EE, DRDA
10	Shri Rajit Bathari, Sub-Engineer, Diyungbra Dev. Block
11	Shri Projit Johori, Chairman, C.C. of Dima Hasao Live Stock Farming Co-op. Societies
12	Shri Rajen Singha, AEE(TC) Haflong Territorial Bldg. Divn.
13	Shri Debanga Tumung, BDO, New Sangbar Dev. Block, Umrangso
14	Smti. Roshing Jeme, Acctt. Jatinga Valley Dev. Block, Mahur
15	Smti. Ramlunwari Nampui, BDO, Diyung Valley Dev. Block, Maibang


 Addl. District Commissioner
 Dima Hasao District, Haflong