

Minutes of the District Development Committee (DDC) meeting for the month of **FEB, 2024.**

I/172646/2024

<b>Subject</b>	Minutes of the Meeting of District Development Committee, Dima Hasao
<b>Date&amp;Time</b>	<b>12-02-2024 at 11.00 am</b>
<b>Venue</b>	Conference Hall, O/o the District Commissioner, Dima Hasao, Haflong
<b>Participants</b>	Annexure- 1.1
<b>Absentees</b>	Annexure- 1.2

DDC monthly review meeting was chaired by Shri James Aind, ACS, ADC (Dev.), Dima Hasao , Haflong.

At the outset, he welcomed all the members present in the meeting.

Then Department/Schemes wise review started, and recorded as follows:

**Category-A :** Department/Schemes specific-

Sl. No	Sector	Administrative Deptt.	Scheme/ Project / Programme	Decision/ Action to be taken.	Agency responsible & Time line
1.	Infra-structure	Border protection & Development	<b>Inter-State Border Development Programme for the Year 2015-16.</b>	<b>BOP at Prasadimik (42%) &amp; Leike (15%):</b> <ul style="list-style-type: none"> <li>EA informed that work have been <b>withdrawn</b> from the contractors vide Letter no. TB/HBD/244/BOP/Pt-1/181 &amp; Letter no. TB/HBD/244/BOP/Pt-1/. Balance work estimate is completed and will submit shortly.</li> <li>EA informed that the works of BOPs at <b>Thingvom, Hangrum, Leiri and Tattephai</b> are 100% completed and bill submitted.</li> </ul>	Executive Engineer, PWD (Bldg.), Haflong Division.
		Border protection & Development	<b>Border Area Development Programme (BADP) for the Year 2022-23.</b>	<ul style="list-style-type: none"> <li>No review on the part of construction of road via Old Graveyard at <b>Bamdi</b> under BAD for the year 2022-23. <b>EA absent.</b> <b>Issue letter to EE.</b></li> </ul>	Executive Engineer, PWD (R), Mahur Division
		Border protection & Development		<ul style="list-style-type: none"> <li>The EA informed that the Construction of CC Pavement road from Green Market to <b>Choto-Lokhindong</b> completed <b>100%</b> and bill had been submitted. <b>Physical inspection is awaited.</b></li> </ul>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
			<b>MLA LAD Fund 2022-23</b>	<ul style="list-style-type: none"> <li>EA informed about <b>100%</b> completed works- <ul style="list-style-type: none"> <li>I. Const. Of <b>Weaving center, Digandu, Diyungbra</b></li> <li>II. Const. of <b>Gaon Burha</b></li> </ul> </li> </ul>	

I/172646/2024

2.	Infrastr- ucture	T&D Deptt.	MLA LAD Fund- 2022-23	<p><b>House, Gujung</b></p> <p><b>III.</b> Const. of <b>Community Hall, Hagjer Nagar</b></p> <p><b>IV.</b> Const. of <b>Digrik Community Club, Haflong</b></p> <p><b>V.</b> Const. of <b>Community Center, Mahur.</b></p> <p><b>VI.</b> Const. of <b>Rest Room, Prapso Raji</b></p> <p><b>VII.</b> Const. of <b>Rest Room, Govind Chandra Raji</b></p> <p><b>VIII.</b> Const. of <b>Stepping Stone, Bethany.</b></p> <p><b>IX.</b> Const. of <b>Community Toilet, Rajathani Halali.</b></p> <p><b>X.</b> Const. of <b>Community Youth Club, Shambudhan raji</b></p> <p><b>XI.</b> Const. of <b>Ringwell at Dima Haplai, Maibang</b></p> <p><b>XII.</b> Const. of <b>Water Tank at Lower Dibara.</b></p> <p><b>XIII.</b> Const. of <b>Ringwell between Mahadev Tilla and Demalik</b></p> <p><b>XIV.</b> Renovation of water Tank at <b>North Bagetar.60%</b></p> <p><b>XV.</b> Const. &amp; Renovation of Water Tank near <b>BJP office</b></p> <p><b>XVI.</b> <b>Community Center, Lower Haflong Physical.</b></p> <p><b>XVII.</b> Const. of <b>Volley Ball Court, Bagethar.</b></p> <p><b>XVIII.</b> Const. 70% of <b>Community ring-well at Natun Disao</b></p> <p><b>XIX.</b> Const. &amp; renovation 50% of Water Tank near <b>Ruina Gas Agency.</b></p> <p><i>Verification reports are awaited.</i></p> <p><i>ADC (Dev) requested EA to submit report of remaining 3 nos. completed works along with bills for payment.</i></p>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
3	Economic Develop ment	T&D Deptt.	MLA LAD Fund- 2022-23	<p>&gt; EA informed that 100% distribution yarns to beneficiaries are completed and submitted bills.</p>	Dy. Director, Handloom & Textile, Dima Hasao.
		T&D Deptt.	Untied Fund 2021-22`	<p>&gt; EA informed that the work at <b>Ram Krishna Mission</b> is 100% completed. <i>Bills submitted for payment.</i></p>	Executive Engineer, PWD (Bldg.), Haflong Division.

I/172646/2024

4	Infrastru cture	T&D Deptt.	Untied Fund 2021-22`	<p>EA informed that-</p> <ul style="list-style-type: none"> <li>&gt; 100% work of <b>Guest House, Brahma Kumari's</b> is completed and requisition for the release of final installment is submitted. <i>Physical verification report is awaited</i></li> <li>&gt; Const. of <b>4 storey Building, Gadain Raji</b> is 85% completed and remaining will be completed before projected period. <i>Requisition for fund have submiited by the EA and it is under process.</i></li> </ul>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
5	Infrastructu re	T&D Deptt.	Untied Fund 2022-23	<p>EA informed that-</p> <ul style="list-style-type: none"> <li>&gt; Estimates of Const. of <b>Indoor Stadium, Between Mahur and Maibang</b> is received from T&amp;D Deptt.. <i>NOC not obtained. Survey for new plot of land for the scheme is under process.</i></li> <li>&gt; Const. of <b>Community Hall , Tularam raji</b> in Rajathani Halali is 100 % completed. <i>Physical verification of the completed works is under process.</i></li> </ul>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
				<p>EA informed that-</p> <ul style="list-style-type: none"> <li>&gt; Const. work of <b>Community Hall, Guilong</b> is 33% Completed and it is in stagnant. <i>Notice issued to contractor.</i></li> </ul>	Executive Engineer, PWD (Bldg.), Haflong Division.
				<ul style="list-style-type: none"> <li>&gt; C.C informed that const. work of school building <b>Hindu ME School, Hajaichak</b> is 25 % completed and work is in progress. <i>Inspection report submitted.</i> <i>CC requested for release of fund to continue constructions and it is under process.</i></li> </ul>	Member Secretary ,Const. Committee
				<ul style="list-style-type: none"> <li>&gt; CC informed that Work of infrastructure development of center for Community activity near <b>M/S Dima Hasao Live Stock Farming Co-op. Societies Ltd.</b> Haflong is in progress. <i>ADC (Dev) directed CC to complete within projected time.</i></li> </ul>	Member Secretary, Const. Committee
6		T&D Deptt.	Assam Darshan FY 2020-21 & 2021-22	<ul style="list-style-type: none"> <li>&gt; All the works under Assam Darshan in Dima Hasao district are completed <b>except Hatikhali Naam Ghar</b> (Land not available).</li> </ul>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC,

I/172646/2024

				<ul style="list-style-type: none"> <li>➤ Bills of the completed works are submitted and final payment is under process. <i>Fund of Hatikahali Naam Ghar will be returned to state govt.</i></li> </ul>	Haflong
7		T&D Deptt.	<b>Axom Adarxo Gram Yojana (AAGY)</b> , FY 2022-23	EA informed that <ul style="list-style-type: none"> <li>➤ Works at <b>Prasadimik and Khejurbond</b> are completed 100% and payment made.</li> </ul>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
8		Welfare of Minorities Dev. Deptt.	<b>PMJVK</b> (erstwhile MsDP)  FY 2019-20	EA informed that <ul style="list-style-type: none"> <li>➤ Const. of <b>Model Residential School, Jatinga Valley (Mahur)</b> is 85 % completed and work is in progress.</li> <li>➤ Const. of <b>Solar Electrification</b> at New Zoar is in progress <i>New contractor is assigned to complete the work</i></li> <li>➤ Balance work of <b>Medical Sub-centre</b> at Lalzal is in progress. <i>New contractor is assigned to complete the remaining work.</i></li> <li>➤ Const. of <b>Solar Electrification</b> at Lalzal is completed in progress. <i>New contractor is assigned to complete the remaining work</i> <i>ADC (Dev) instructed to EA to expedite to complete work.</i></li> </ul>	Executive Engineer, PWD (Bldg.), Haflong Division.
9	Economic Development	Industries and Commerce & Public Ent.	<b>PMEGP, PMFME, UDYAM</b> (2023-24)	<ul style="list-style-type: none"> <li>➤ General Manager (i/c) informed the house that- <b>PMEGP:</b> Phy. Target = 48, Margin Money=144.00 Lakh Forwarded to Bank= 88 nos. Sanctioned= 17 nos., Disbursed= 21 nos. Pending-21, Reject=53 nos. <b>PMFME:</b> Phy. Target = 57 nos., Forwarded to Bank= 28 nos. Sanctioned= 6 nos., Pending-9, Reject=13 nos. <b>UDYAM:</b> <b>Reistration: 727 nos.</b></li> <li>➤ <i>GM informed that awareness programme were organized.</i></li> <li>➤ <i>ADC (Dev) requested GM, DICC &amp; LDM to coordinate to spread awareness among the youths and for smooth disbursal of loans.</i></li> </ul>	GM, DI & CC, Dima Hasao

I/172646/2024

10s	Infrastru cture	PWD (R&B) PHE, AH&V, Rural Dev, Tourism, Irrigation, Seri culture, DPED. etc	<b>PMKKKY</b>	<p>➤ All E.A have informed that all the works are in progress and it will be completed within projected time.</p> <p>➤ Irrigation Dept. showed slow progress in execution of works.</p> <p><i>ADC (Dev) requested EAs to monitor and expedite the works for early completion within projected timeline.</i></p>	PWD (R&B) PHE, Irrigation, etc, Dima Hasao
-----	--------------------	--	---------------	---	---

#:(SocialSector/EconomicDevelopment/Infrastructure/Finance&amp;Planning/Regulatory/Reforms).

**Category-B:** Theme specific

Sl. No	Theme	Particulars
1	Sabka Saath SabkaVikas SabkaVishwa s SabkaPrayaas	The District administration is making every possible effort for successful implementation of developmental schemes of government. Regular evaluation and monitoring have done for the proper implementation of schemes at grass root level for benefits of last mile general public at their door steps.
2	Coordination across Deptt.	Vikas Yatra & State Flagship Schemes

The meeting ended with vote of thanks from the chair.

Signed by

James Aind

Date: 28-02-2024 10:57:31

Addl. District Commissioner (Dev.)

Dima Hasao Dist. Haflong

Memo No. E- 69444/DDC/A1

Dated, Haflong.....

Copy to:-

- 1) The Addl. CS to Govt. of Assam, Transformation & Dev. Deptt. Dispur, Ghy-06 for kind information.
- 2) The PS to Govt. of Assam, Transformation & Dev. Deptt. Dispur, Ghy-06 for kind information.
- 3) The Principal Secretary, NCHAC, Dima Hasao, Haflong.
- 4) The Director (DCP), Transformation & Dev. Deptt., Dispur, Ghy-06.
- 5) All Members present for information and necessary action.
- 6) PA to Hon'ble MLA, Haflong & Cabinet Minister, Power, Co-operation etc for kind appraisal to Hon'ble MLA.
- 7) Office file.

**e-signed**


Addl. District Commissioner (Dev.)

Dima Hasao Dist. Haflong

## Annexure- D.

## Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years

S.No	Admin Dept.	Name of the Scheme	Total number of Works pending as on the last date of previous Financial Year	Number of Years Delayed for completion - as on the last date of Financial Year- Categorise works based on the delay in completion.					Progress of Pending Works of previous Years pending as on the last date of last financial Year- Categorise works based on the stage of physical progress					
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started
1	Rural Dev. Deptt, NCHAC	Untied fund for the year 2021-22	2 Nos	2 nos					1 nos	1 nos				

  
 Assistant Executive Officer  
 Rural Development  
 N.C. Hill Autonomous Council building



Work Progress Report under Untied Fund for the year 2021-22 as on the 12-02-2024

Sl.no	Name of Work	Estimated Amount	Physical Progress	Financial Progress	Remarks
1	Construction of a Building with 4 storeyed Foundation Provision to House Multipurpose Community	1.00 Cr	90% complete	50% Released	Work in Progress
2	Construction of Guest house at Brahma Kumaris	1000000	100% complete	50 % Released	Requisition submitted to D.C


  
 Assistant Executive Engineer  
 Rural Development Department  
 NCHAC, Haflong

MLALADS for the year 2022-23 as on the 12-02-2024

Sl.no	Name of Work	Estimated Amount	Physical Progress	Financial Progress	Remarks
1	Construction of weaving center at Digandu, Diyungbra	1000000	100%	100%	complete
2	Construction of Gaon Burah House at Gunjung	1000000	100%	100%	complete
3	Construction community hall at hagier Nagar	800000	100%	50%	complete
4	Construction of Digrik youth community club	1000000	100%	100%	complete
5	Construction of community center at mahur	500000	100%	100%	complete
6	construction of community center at Lower Haflong	600000	100%	100%	complete
7	Construction of Rest room at Govinda chandra Raji	250000	100%	100%	complete
8	Construction of Rest room at prapso Raji	250000	100%	100%	complete
9	Construction of stone-stepping at Bethany	800000	100%	100%	complete
10	Construction of volley ball court at Bagetar	800000	60%	100%	complete
11	Construction of community Toilet at Rajathani Halali	500000	100%	100%	complete
12	Construction of community youth club at sombhudan raji	1000000	100%	100%	complete
13	Construction of Ringwell at Dima Haplai, Maibang	120000	100%	100%	complete
14	Construction of Water tank at Lower Dibarai	120000	100%	100%	complete
15	Construction of Community Ringwell at Nutun Disao	300000	70%	50%	work progress
16	Construction & Renovation of water tank near Ruina Gas Agency	120000	50%	50%	requisition submitted



17	Construction of Ringwell between Mahadevtilla and Demalik	120000	100%	100%	complete
18	Renovation of Water tank at North Bagetar	100000	100%	100%	complete
19	Construction & Renovation of Water tank near BJP office	120000	100%	100%	complete
<b>Total Amount</b>		<b>9500000</b>			

  
 12/02/24  
 Assistant Executive Engineer  
 Rural Development Department  
 N.C. Hill, Anandpur Sahib, Punjab-151001

PRESENT STATUS/PROGRESS REPORT OF VARIOUS SCHEME UNDER BORDER AREAS  
DEVELOPMENT PROGRAMME UNDER RURAL DEVELOPMENT DEPARTMENT, NCHAC, HAFLONG,  
DIMA HASAO upto 12-02-2024

Sl. NO	NAME OF WORK	ESTIMATED AMOUNT	PHYSICAL PROGRESS	FINANCIAL PROGRESS	REMARKS
1	Construction of Community Hall at Boro Lohang, unrangso	2136300	90 % COMPLETED	NII	

*S. Pharo*

ASSISTANT EXECUTIVE ENGINEER  
RURAL DEVELOPMENT DEPARTMENT  
NCHAC, HAFLONG

**Monthly status of Fund receipt and utilisation for the Month February, Year 2023-24**

[illegible]

## Annexure- C.

## Physical Progrss of Works under different Schemes/ Programmes/Projects across Departments- of Current Year as on 11/02/2024.

S.No	Admin Dept.	Name of the Scheme	Number of Works sanctioned in the current Year	Progress of Current Year works / Services-Categorise number of works based on the stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
Industiris & Commerce		PMEGP	Physical Target-48 Margin Money-144.00 lakh	Nil	Nil	Nil	Nil	Nil	Nil	Forwarded to Bank-88 Nos. Sanctioned-17 Nos. Pending- 21 Nos Disbursed - 21 Nos. Rejected - 53 Nos.
		PMFME	Physical Target-57							Forwarded to Bank-28 Nos. Sanctioned-06 Nos. Pending -09 Nos Rejected-13 Nos

Udyam Registration= 727 Nos.

Three Awareness programmes of various schemes under Industries and Commerce Dept. were organised at (1) Muolhoi, Haflong, (2) ITI, Lower Haflong & (3) Maibang Degree College, N

One Awareness programme on PMFME scheme was presented at District Library, Haflong along with Agriculture Dept.



[illegible]

  
General Manager (i/c)  
District Industries & Commerce Centre  
Haflog: Dima Hasao

### Annexure- D.

#### Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments of Previous Years															
S.No	Admin Dept.	Name of the Scheme	Total number of Works pending as on the last date of previous Financial Year	Number of Years Delayed for completion - as on the last date of Financial Year- Categorise works based on the delay in					Progress of Pending Works of previous Years pending as on the last date of last financial Year-Categorise works based on the stage of physical progress						Remarks
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	UNTIED	Infrastructure development of Ram Krishna Mission, Haflong.								87%					Work is in progress.
2	UNTIED	Construction of community Hall at Guilong Village under Untied Fund for the year 2022-23.										33%			Work is in progress.

### Annexure- D.

#### Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years

S.No	Admin Dept.	Name of the Scheme	Total number of Works pending as on the last date of previous Financial Year	Number of Years Delayed for completion - as on the last date of Financial Year- Categorise works based on the delay in completion.					Progress of Pending Works of previous Years pending as on the last date of last financial Year-Categorise works based on the stage of physical progress						Remarks
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	Home & Political	Repairing & Renovation of prisoners Barrack ( Female Ward) at sub-jail, Haflong under Annual Action plan for 2020-21.							100%						work completed and Final bill submitted.
2	Home & Political	Construction of Additional Prisoners double storied R.C.C Barrack for 50 inmates in sub jail, Haflong, Dima Hasao Dist.( Three storied provision)							100%						work completed.
3	Home & Political	Construction of BOP at <b>Hangrum village</b> under Inter state Border Areas Development programme for the year 2015-16							100%						Work Completed
4	Home & Political	Implementation of Scheme under state specific Fund for upgradation of BOP and Stengthening of Road communication 2016- 16 at Leiri in Dima Hasao District.							100%						Work Completed & Bill Submitted

5	Home & Political	Implementation of Scheme under state specific Fund for upgradation of BOP and Stengthening of Road communication 2016- 16 at <b>Thingvom</b> in Dima Hasao District.								100%						Work Completed
6	Home & Political	Construction of BOP at <b>Prasadimik village</b> under Inter state Border Areas Development programme for the year 2015-16										42%				Work withdrawn from the contractor Pronith Nabensa. Vide this office letter No. TB/HBD/244/BOP/Pt-I/181.Balance work estimate has been prepared to complete the work.
7	Home & Political	Construction of BOP at <b>Tattephai village</b> under Inter state Border Areas Development programme for the year 2015-16								100%						Work Completed & Bill Submitted



[illegible]

Executive Engineer, P.W.D  
Haflong Territorial Building Division  
Haflong.

# Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years

Annexure- D.

S.No	Admin Dept.	Name of the Scheme	Total number of Works pending as on the last date of previous Financial Year	Number of Years Delayed for completion - as on the last date of Financial Year- Categorise works based on the delay in						Progress of Pending Works of previous Years pending as on the last date of last financial Year-Categorise works based on the stage of physical progress						Remarks
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5	Total		100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	PMKKY	Construction of Morgue House, Reception Centre, R.O Filter plantation and Extension of Hospital Building for 20 Bed at Umrangso CHC, Construction of Labour Room Sub centre, Construction of Labour Room and Toilet at 3 km. Sub Centre under Pradhan Mantri Khanij Kshetra Kalyan Yojana (PMKKKY) for the year 2017-18 in Dima Hasao District Assam								100%						work completed
2	PMKKY	Construction of Additional classroom, 1 (one) No's Teachers Quarter and Brick Boundary Wall at Angbong ME School under pradhan Mantri Khanij Kshetra Kalyan yojana (PMKKKY) for the year 2017-18								100%						work completed


3	PMKKY	Construction of Additional classroom, 1 (one) No's Teachers Quarter and 2 (Two) Heavy Duty Iron Gate at Angbong High School under pradhan Mantri Khanij Kshetra Kalyan yojana (PMKKKY) for the year 2017-18								100%							work completed
4	PMKKY	Construction of legal Aid Centre for the Welfare of the public of mining Affected Area of Umrangso under pradhan Mantri Khanij Kshetra Kalyan Yojana ( PMKKKY) for the year 2018-19 in Dima Hasao District (Assam)								100%							work completed and Final Bill submitted.
5	PMKKY	Construction of 50 (Fifty) Bedded Girls Hostel in JB Hagjer college at Umrangso ( RCC 3 Storied Foundation) ( ph-I) Under PMKKKY for the year 2020-21.								100%							work cancelled and fund has been reallocated to other Projects.
6	PMKKY	Construction of Auditorium ( Assam type ) Building in JB Hagjer college at Umrangso ( ph-I) Under PMKKKY for the year 2020-21.								100%							work completed
7	PMKKY	Conversion of Power Transformer of 100KV to 250 KV at Umrangso CHC under Pradhan Mantri Khanij Kshetra Kalyan Yojana (PMKKKY).								100%							work completed

8	PMKKY	Renovation of complete Electrification in the Building of Umrangso CHC under Pradhan Mantri Khanij Kshetra Kalyan Yojana (PMKKKY).								100%							work completed
9	PMKKY	Construction of Auditorium and water Harvesting at J.B Hagjer College, Umrangso under PMKKKY								100%							work completed
10	PMKKY	Construction of the balance/remaining works of the 100 seated Girls Hostel INCLUDING Rain water Hrvesting in sixth Schedule district Dima Hasao under PMKKKY for the year 2021-22 in Garampani High School Campus.								100%							Projected bill submitted. 1st R.A bill submitted amounting to Rs. 1,08,15,832/-
11	PMKKY	Construction of the balance/remaining works of the 100 seated Girls Hostel INCLUDING Rain water Hrvesting in sixth Schedule district Dima Hasao under PMKKKY for the year 2021-22 in Garampani High School Campus.								100%							Work inaugurated by the Honourable CM , Assam on 28/09/2022. 1st R.A bill submitted amounting to Rs. 1,46,57,807/- . Projected bill submitted.




## Physical Progress of Works under different Schemes /Programmes/Projects across Departments of Current Year

Sl.No	Admin.Dept.	Name of Scheme	Number of works sanctioned in the current year	Progress of Current Year works /services -Categorise number of works based on the stage of physical progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not started
1	West Dima Hasao Division(Irrigation), Haflong under NCHAC, Haflong	NIL							
Grand Total									

  
 Executive Engineer,  
 West Dima Hasao Division(Irrigation),  
 Haflong

## Physical Progress of Works under different Schemes / Programmes/Projects across Departments of Previous Years

Physical Progress of Works under different Schemes / Programmes/ Projects across Departments of Previous Years														
Sl.No	Admin.D ept.	Name of Scheme	Total Number of works pending as on the last date of previous Financial year	Number of Years delayed for completion -as on the last date of last Financial year- Categorise works based on the delay in completion					Progress of Pending works of previous year pending as on the last date of last Financial year-Categorise works based on the stage of physical progress					
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5 yrs	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started
1	West Dima Hasao Division(Irrigation, Haflong under NCHAC, Haflong	Nobdi Langyen IS under PMKKKY for the year 2021-22	3					3	✓					
2		Nobdi Longkukro IS IS under PMKKKY for the year 2021-22		✓							✓			
3		Umrangdisa IS IS under PMKKKY for the year 2022-23							✓					
4		Choto Lokhindong IS under PMKKKY for the year 2022-23		✓						✓				
5		Langmeklui IS IS under PMKKKY for the year 2022-23		✓							✓			
6		Disabra IS IS under PMKKKY for the year 2022-23							✓					
Grand Total			3	3			1	3	3 Nos.	1 No	2 Nos	Nil	Nil	Nil

  
 12/02/2024  
 Executive Engineer,  
 West Dima Hasao Division(Irrigation),  
 Haflong