

Minutes of DDC/Review Meeting on Development Schemes

Subject	Minutes of District Development Committee/Review Meeting, Dima Hasao
Date & Time	15-07-2026 at 4.00 PM
Venue	Conference Hall, O/o. the District Commissioner, Dima Hasao, Haflong
Participants	Annexure- A

The meeting was chaired by **Smti. Gayatri Devidas Hyalinge, IAS**, District Commissioner, Dima Hasao , Haflong

DC welcomed all the members present in the meeting.

After that, DC asked the ADC(Dev.) Shri A.K.Ilias Ahmed to initiate the proceeding as per agenda and executing deptts./agency-wise.

Discussions and review was held as follows:

Category-A : Department/Schemes specific-

Sl. No.	Sector	Admin. Deptt.	Scheme/ Project/ Programme	Decision taken/ Action to be taken	Agency Responsible & Timeline
1	Infrastructure	Transformation & Development	MLA ADS Fund, 2025-26	➤ EA/BDO, Harangajao reported that progress of works – 8 No. works have been 100% completed and fund received and rest – 6 Nos. are in progress and will be completed by end of July. ➤ EA/BDO, JVD Block, Mahur reported that 3 No. works are in progress and will be able to complete within 1st week of August, 2026. ➤ EA/BDO, Diyungbra to submit the P/E for 1 No. RCC Ringwell at Wasubil and ➤ PD i/c. DRDA –cum BDO, New Sangbar Dev. Block.to submit the P/E for the work: Const. of Footsteps at Baigaon Village (Estd. Cost: 4.00 Lakh) DC instructed all concerned EAs/BDOs for urgent follow up action.	PD, DRDA/ BDO Harangajao, BDO, Mahur and BDO, New Sangbar
2	Infrastructure	Transformation & Development	Untied Fund, 2022-23	➤ Regarding the work: Infrastructure development of Centre for Community activity near M/S. Dima Hasao Live Stock Farming Co-operative Society, ADC instructed to EE, Rural Dev. Deptt., NCHAC to verify and to submit the requisition for release of balance fund. DC instructed EA/Rural Dev. Deptt., NCHAC for follow up urgently.	EE/AEE, Rural Dev. Deptt., NCHAC, Haflong/ Secretary, CC concerned
				➤ Regarding the work:	

3	Infrastructure	Transformation & Development	Untied Fund 2023-24	Development of Sri Krishna Chaitanya Gaudiya Sevashram, Kana Basti, Haflong – ADC instructed the AE/technical official to co-ordinate for PV before release of balance fund. ➤ AE reported that Const. of Haflong Namghar at Haflong – 90% works completed & some works are to be done. ➤ AEE, PWD (Bldg.) reported that justification on working estimate against the work: Const. of Boundary Fencing & Gou Prashishan Kendra near Keshav Smarak Nyas, Umrangso, has been submitted and bill will be submitted accordingly. DC instructed Technical officials of PWD(B) Deptt. to complete the pending works urgently and also follow up by all concerned accordingly.	Concerned Construction Committees/ EE/AEE/AE, PWD(B), Haflong Division
4	Infrastructure	Transformation & Development	Untied Fund 2024-25	➤ AE reported that Devt. Of RamKrishna Mission, Haflong is 80% works completed and in progress. ➤ EE, Rural Dev. Deptt., NCHAC, Haflong reported that 2 No. works/projects with both 60% physical progress, and bill/fund requisition for 1 No. has been already submitted & PV yet to be done. ADC instructed EA/EE concerned to co-ordinate for PV and also to expedite for completion of works in time.	Concerned Construction Committees/ EE, AEE/AE, PWD(B), Haflong Division/ EE/AEE, Rural Dev. Deptt., NCHAC, Haflong
5	Infrastructure	Transformation & Development	Untied Fund 2025-26	➤ JE, DRDA reported that 2 No. works have been already 100% completed: PV to be done and 3 nos. will be completed within August, 2026. ➤ AEE, PWD(B) Deptt. stated that P/E submitted for 1 No. works of Const. of Boundary fencing & Devt. of Gau Prashikshan Kendra, near Keshav Smarak Samiti in continuation to previously sanctioned project at Umrangso, Dist. Dima Hasao. DC asked ADC for follow up accordingly.	EE, PWD(B), Haflong Division/ PD, DRDA/ All concerned BDOs/EAs/ Deptts.

6	Infrastructure	Transformation & Development	Asom Darshan FY/2024-25	➤ JE, DRDA reported that 3 No. works have been already 100% completed; P/E submitted for 2 No. works and 1 No. submitted for modification of earlier works/scheme. ➤ BDO, Maibang stated that there is no issues for Asom Darshan pending schemes so far. ➤ BDO, Mahur also stated that all pending works will be verified and completed within August, 2026. DC directed all concerned EA/BDOs/AEs/JEs to verify whether the works have been executed or not as it is their accountability to submit the details of progress report/ completion report etc. within their respective jurisdiction.	PD, DRDA/ All concerned BDOs/AEs/JEs etc.
7	Infrastructure	Transformation & Development	Asom Darshan FY/2025-26	➤ ADC directed the BDO, Harangajao to write and state the reasons for Cheque re-validation, if any accordingly. ➤ BDO, Maibang stated that progress report for all pending schemes under Asom Darshan, will be verified and submitted accordingly. ➤ BDO, Mahur also stated that the pending schemes will be verified and submit the progress report accordingly. DC directed all concerned EA/BDOs/AEs/JEs to verify whether the works have been executed or not and then submit the details of Progress report as on date alongwith the UCs etc., if not done earlier for onward submission to Govt.	PD, DRDA/ All concerned BDOs/AEs/JEs etc.

8	Infrastructure	Welfare of Women & Child Development	Model AWC (NIDA-I)	➤ BDO, Diyungbra reported that the progress of pending construction of 2 No. Model AWCs at Diyungjaoso and at Phalaiphahadi are still 80% only, due to difficulty for carrying construction materials due to bridge problem. ➤ DC also directed BDO/JE/AE to verify the problem and submit a report with exact reasons for slow progress of works accordingly.	PD, DRDA/ BDO/AE Diyungbra ITDP Block
9	Infrastructure	Welfare of Women & Child Development	Model AWC (NIDA-II)	➤ All concerned EAs/BDOs reported the progress of works of Model AWCs under their respective jurisdiction and it is seen that there are 33 No. MAWCs under construction and 22 Nos. have been already completed/inaugurated, ➤ DC directed all concerned BDOs to expedite for completion of all Model AWCs and to submit requisition, UCs etc., if any and if not submitted yet for onward submission to Govt. ➤ DC also instructed ADO to put up file for physical verification/inspection of the completed Model AWCs before release of fund.	PD, DRDA/ All concerned BDOs/ AEs/JEs

The meeting concluded with vote of thanks from the chair.

**District Commissioner,
Dima Hasao, Haflong**

Memo No. TND-27/20/2023-T&D-DH/591407

Dated: Haflong, 19th July, 2026

Copy to:-

1. Smti. Rupali Langthasa, Hon'ble MLA, 113-Haflong (ST) LAC for kind information.
2. The Addl. Secretary to the Govt. of Assam, Transformation & Dev. Deptt., Dispur, for information.
3. The Principal Secretary, NCHAC, Dima Hasao, Haflong for kind information.
4. All concerned Members for information and necessary action accordingly.
5. PS to Secretary to the Govt. of Assam, Transformation & Dev. Deptt. Dispur, for kind information.

(e-signed)

**District Commissioner,
Dima Hasao, Haflong**