

Minutes of the District Development Committee (DDC) meeting for the month of **June, 2024**.

<b>Subject</b>	Minutes of the Meeting of District Development Committee, Dima Hasao
<b>Date&amp;Time</b>	<b>19-06-2024 at 3.00 Pm</b>
<b>Venue</b>	Conference Hall, O/o the District Commissioner, Dima Hasao, Haflong
<b>Participants</b>	Annexure- 1.1
<b>Absentees</b>	Annexure- 1.2

DDC monthly review meeting was chaired by Shri James Aind, ACS, ADC (Dev.), Dima Hasao , Haflong.

At the outset, he welcomed all the members present in the meeting.

Then Department/Schemes wise review started, and recorded as follows:

**Category-A :** Department/Schemes specific-

Sl. No	Sector	Administrative Deptt.	Scheme/ Project / Programme	Decision/ Action to be taken.	Agency responsible & Time line
1.	Infra-structure	Border protection & Development	<b>Inter-State Border Development Programme for the Year 2015-16.</b>	<p><b>BOP at Prasadimik (46%) &amp; Leike (15%):</b></p> <ul style="list-style-type: none"> <li>&gt; EA informed that work have been <b>withdrawn</b> from the contractors vide Letter no. TB/HBD/244/BOP/Pt- 1/181 &amp; Letter no. TB/HBD/244/BOP/Pt-1/. Balance work estimate is proposed.</li> <li>&gt; EA informed that the works of BOPs at <b>Thingvom, Hangrum, Leiri and Tattephai</b> are 100% completed and bill submitted.</li> </ul> <p><i>Possession of said BOPs are under process.</i></p>	Executive Engineer, PWD (Bldg.), Haflong Division.
		Border protection & Development	<b>Border Area Development Programme (BADP) for the Year 2022-23.</b>	<ul style="list-style-type: none"> <li>&gt; Construction of road via Old Graveyard at <b>Bamdi</b> under BAD is successfully completed.</li> </ul> <p><b>Bill payment under process</b></p>	Executive Engineer, PWD (R), Mahur Division
		Border protection & Development		<ul style="list-style-type: none"> <li>&gt; The EA informed that the Construction of CC Pavement road from Green Market to <b>Choto-Lokhinding</b> completed <b>100%</b> and bill had been submitted.</li> </ul> <p><i>PVR is awaited.</i></p>	AEE, Rural Dev. Deptt., NCHAC, Haflong
2	Infrastructure		<b>MLA LAD Fund 2023-24</b>	<ul style="list-style-type: none"> <li>&gt; Preparation of Plan &amp; Estimates of works are under process</li> </ul>	AEE, Rural Dev. Deptt., NCHAC, Haflong

3	Infrastructure	RIDF.	<b>Model AWC</b> Under Harangajao ITDP Block	<ul style="list-style-type: none"> <li>➤ BDO informed that C.C of Maharajpur Model Anganwadi Centre are not willing to work due to poor transportation facilities</li> <li>➤ C.C of Lower Haflong Model Anganwadi Centre are not willing to work due to small plot of land.</li> </ul>	BDO, Harangajao
4			<b>Model AWC</b> Under Jatinga Valley Dev. Block	<ul style="list-style-type: none"> <li>➤ BDO informed that 6 nos. of Model AWC construction works are in progress <i>ADC (Dev) instructed BDO to monitor the construction works to complete within projected time.</i></li> </ul>	BDO, JVD Block , Mahur
5			<b>Model AWC</b> , Diyung Valley Dev. Block	<ul style="list-style-type: none"> <li>➤ BDO informed that out of 13 nos. of Model AWC , only 3 model AWC construction works are in progress</li> <li>➤ <i>ADC (Dev) instructed BDO to monitor the construction works to complete within projected time.</i></li> </ul>	BDO, DVD Block, Maibang
6			<b>Model AWC</b> , New Sangbar Dev. Block	<ul style="list-style-type: none"> <li>➤ BDO informed that 3 model AWC construction works are in progress</li> <li>➤ <i>ADC (Dev) instructed BDO to monitor the construction works to complete within projected time.</i></li> </ul>	BDO, New Sangbar
7			<b>Model AWC</b> Diyungbra Dev. Block	<ul style="list-style-type: none"> <li>➤ BDO informed that out of 6 nos. of Model AWC , only 3 model AWC construction works are in progress</li> <li>➤ <i>ADC (Dev) instructed BDO to monitor the construction works to complete within projected time.</i></li> </ul>	

8	Infrastru cture	T&D Deptt.	<b>Untied Fund 2021-22`</b>	<ul style="list-style-type: none"> <li>➤ Const. of <b>4 storey Building, Gadain Raji</b> is 85% completed and remaining will be completed before projected period.</li> </ul> <p><i>Requisition for fund have submitted by the EA and it is under process.</i></p>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
9	Infrastruct u re	T&D Deptt.	<b>Untied Fund 2022-23</b>	<p>EA informed that-</p> <ul style="list-style-type: none"> <li>➤ Const. of <b>Indoor Stadium, Between Mahur and Maibang area</b> in progress 50%.</li> <li>➤ Const. of <b>Community centre , Tularam raji</b> at Rajathani Halali is completed.</li> </ul> <p>Bill submitted for payment.</p>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
				<p>EA informed that-</p> <ul style="list-style-type: none"> <li>➤ Const. work of <b>Community Hall, Guilong</b> is Completed.</li> </ul> <p>Bills under process</p>	Executive Engineer, PWD (Bldg.), Haflong Division.
				<ul style="list-style-type: none"> <li>➤ C.C informed that const. work of school building <b>Hindu ME School, Hajaichak</b> is 60 % completed and work is in slow progress due to incessant rainfall.</li> </ul> <p><i>ADC requested to complete the entire work within projected time.</i></p>	Member Secretary ,Const. Committee
				<ul style="list-style-type: none"> <li>➤ CC informed that Work of infrastructure development of center for Community activity near <b>M/S Dima Hasao Live Stock Farming Co-op. Societies Ltd.</b> Haflong is in progress (50%)</li> </ul> <p><i>ADC (Dev) directed CC to complete within projected time.</i></p>	Member Secretary, Const. Committee
101			<b>Untied Fund 2023-24</b>	<ul style="list-style-type: none"> <li>➤ Construction of Boundary Fencing &amp; Gou Prashishan Kendra near Keshav Smarak Nyas, Umrangso</li> <li>➤ Infrastructure Development near ISKCON temple (Radha Gopinnath Mandir) located at Welfare Office, Hagjer nagar (Tilla Basti) Haflong</li> <li>➤ Development of Haflong Namghor to be constructed by Construction Committee , SE</li> </ul>	EE, PWD (Bldg) Haflong Division.

				<p>PWD, Haflong</p> <ul style="list-style-type: none"> <li>➤ Development of Shri Krishna Chaitanya Gaudiya Sevashram Kanabasti (Haflong)</li> </ul> <p><i>Preparation of P &amp; E under process</i></p>	
			<p><b>Untied Fund 2023-24</b></p>	<ul style="list-style-type: none"> <li>➤ Construction of Gadain Rajee Madaiko</li> <li>➤ Const. of building near Surat Nagar Hirimdi Mandir</li> <li>➤ Const. of Kitchen &amp; Dinning Hall near Veer Sambudhan Chatravas Hostel, Langting</li> <li>➤ Const. of Ringwell and Stone stepping at Shivaraipur</li> <li>➤ Const. of 4 nos. eingwell near Kalibari Mandir area</li> </ul> <p><i>Preparation of P &amp; E under process.</i></p>	<p>AEE, Rural Dev. Deptt., NCHAC, Haflong</p>

				<ul style="list-style-type: none"> <li>➤ Const. of Irrigation Bandh at Hajadisa area</li> </ul> Preparation of P & E under process.	EE, Irrigation East Division, Maibang
		T&D Deptt.	<b>Assam Darshan</b> FY 2020-21 & 2021-22	<ul style="list-style-type: none"> <li>➤ All the works under Assam Darshan in Dima Hasao district are completed <b>except Hatikhali Naam Ghar</b> (Land not available).</li> </ul>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC,

			T&D Deptt.		<i>Fund of Hatikahali Naam Ghar will be returned to state govt.</i>	Haflong
				<b>Assam Darshan</b> FY 2023-24	Preparation of Plan & Estimates are under process	PD, DRDA, Haflong
			T&D Deptt.	<b>Axom Adarxo Gram Yojana (AAGY)</b> , FY 2023-24	> Preparation of Plan & Estimates are under process	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
			Welfare of Minorities Dev. Deptt.	<b>PMJVK</b> (erstwhile MsDP) FY 2019-20	EA informed that > Const. of <b>Model Residential School, Jatinga Valley (Mahur)</b> is 85 % completed and work is in progress. > Const. of <b>Solar Electrification</b> at New Zoar is in progress <i>New contractor is assigned to complete the work</i> > Balance work of <b>Medical Sub- centre</b> at Lalzal is in progress. <i>New contractor is assigned to complete the remaining work.</i> > Const. of <b>Solar Electrification</b> at Lalzal is completed in progress. <i>New contractor is assigned to complete the remaining work</i> <i>ADC (Dev) instructed to EA to expedite to complete work.</i>	Executive Engineer, PWD (Bldg.), Haflong Division.
	Economic Development		Industries and Commerce & Public Ent.	<b>PMEGP, PMFME, UDYAM</b> (2023-24)	> General Manager (i/c) informed the house that- <b>PMEGP:</b> Phy. Target = 48, Margin Money=144.00 Lakh Forwarded to Bank= 107 nos. Sanctioned= 24 nos., Disbursed=22 Pending-23, Reject=60 nos. <b>PMFME:</b> Phy. Target = 57 nos., Forwarded to Bank= 30 nos. Sanctioned= 6 nos., Pending-10, Reject=14 nos.	GM, DI & CC, Dima Hasao

					<p><b>UDYAM Registration: 827 nos.</b></p> <p>➤ <i>GM informed that awareness programme was organized.</i></p> <p>➤ <i>ADC (Dev) requested GM, DICCC &amp; LDM to coordinate to spread awareness among the youths and for smooth disbursement of loans.</i></p>	
--	--	--	--	--	---	--

The meeting ended with vote of thanks from the chair.

Signed by

James Aind

Date: 05-07-2024 13:28:08  
 Addl. District Commissioner (Dev.)  
 Dima Hasao Dist. Haflong.

Memo No. E- 69444/DDC/A1

Dated, Haflong, the 5<sup>th</sup> July 2024.

Copy to:-

- 1) The Addl. CS to Govt. of Assam, Transformation & Dev. Deptt. Dispur, Ghy-06 for kind information.
- 2) The PS to Govt. of Assam, Transformation & Dev. Deptt. Dispur, Ghy-06 for kind information.
- 3) The Principal Secretary, NCHAC, Dima Hasao, Haflong.
- 4) The Director (DCP), Transformation & Dev. Deptt., Dispur, Ghy-06.
- 5) All Members present for information and necessary action.
- 6) PA to Hon'ble MLA, Haflong & Cabinet Minister, Power, Co-operation etc for kind appraisal to Hon'ble MLA.
- 7) Office file.

**e-signed**

Addl. District Commissioner (Dev.)  
 Dima Hasao Dist. Haflong.





Monthly status of Fund receipt and utilization for the month of June Year 2024

A. For Schemes : Fund received

Annexure - A

S. No.	Admin. Deptt.	Name of Scheme	PFMS Code & SLS Code	Category CS/CSS/ State/EAP etc.	Opening Balance with CAN/SNA/Others as applicable		Opening Balance with District/Council/ Others as applicable		Current Year Allocation to District		Fund received in the current year		Total funds available for Scheme	Funds utilised till now Amount & (% in bracket)		Amount for which Ucs are pending at the end of Previous year	Utilization Certificate submitted against total available funds for the current year	Amount for which Ucs are pending as on date		Remarks				
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Central Share	State Share		Central Share	State Share	Central Share	State Share
1																								
2	T&D Deptt.	MPLADS		CSS					0		0		0	0	0	0	0	0	0	0	0			
3		MLAADS		State				0	100	0	90	0	90	0	0	0	0	0	0	0	90			
4		Untied		State				0	270	0	270	0	270	0	0	0	125	0	0	0	395			
5		AAGY		State				0	80	0	80	0	80	0	0	0	0	0	0	0	80			
5		Asom Darshan		State				0	93	0	93	0	93	0	0	0	22.5	0	0	0	115.5			

Annexure - B

B. Schemes for which no fund received by the District/Council:

S. No.	Administrative Department	Scheme Name	Reasons	Remarks, if any
1				
2				

  
 Addl. District Commissioner (Dev)  
 Dima Hasao Dist. Haflong

Physical progress of works under different Schemes/Programmes/Projects across Departments of Current Year

Annexure - C

S. No.	Admn. Deptt.	Name of Scheme	Number of works sanctioned in the Current Year	Progress of Current Year works/services Categorise number of works based on the stage of physical progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not started
1	T&D Deptt.	MLAADS	12						12
2		Untied	10						10
3		AAGY	6						6
4		Asom Darshan	31						31

Physical progress of works under different Schemes/Programmes/Projects across Departments of Previous Year

Annexure - C

S. No.	Admn. Deptt.	Name of Scheme	Number of works sanctioned in	Progress of Previous Year works/services Categorise number of works based on the stage of physical progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not started
1	T&D Deptt.	MLAADS	19	19					0
2		Untied	5	2		2	1		0
3		AAGY	13	13					0

  
 Addl. District Commissioner (Dev)  
 Dima Hasao Dist. Haflong