

Minutes of the District Development Committee (DDC) meeting for the month of **Aug, 2024**.

Subject	Minutes of the Meeting of District Development Committee, Dima Hasao
Date&Time	12-08-2024 at 3.00 Pm
Venue	Conference Hall, O/o the District Commissioner, Dima Hasao, Haflong
Participants	Annexure- 1.1
Absentees	Annexure- 1.2

The DDC monthly review meeting was chaired by Shri James Aind, ACS, Additional District Commissioner, Dima Hasao , Haflong.

At the outset, he welcomed all the members present in the meeting.

Then Department/Schemes wise reviewed as follows:

Category-A : Department/Schemes specific-

Sl. No	Sector	Administrative Deptt.	Scheme/ Project / Programme	Decision/ Action to be taken.	Agency responsible & Time line
1.	Infra-structure	Border protection & Development	Inter-State Border Development Programme for the Year 2015-16.	BOP at Prasadimik (46%) & Leike (15%): > EA informed that work have been withdrawn from the contractors vide Letter no. TB/HBD/244/BOP/Pt-1/181 & Letter no. TB/HBD/244/BOP/Pt-1/. > > Tender under process for balance work.	Executive Engineer, PWD (Bldg.), Haflong Division.
		Border protection & Development	Border Area Development Programme (BADP) for the Year 2022-23	> The EA informed that the Construction of CC Pavement road from Green Market to Choto-Lokhinding completed 100% and bill has been submitted. <i>PVR is awaited.</i>	AEE, Rural Dev. Deptt., NCHAC, Haflong
2	Infrastructure		MLA LAD Fund 2023-24	> EA has submitted 10 nos. Plan & Estimates and Administrative Approval is accorded. P&E of 02 works under process > <i>ADC directed EA to start the works at earliest and complete within projected time.</i>	PD, DRDA Dima Hasao. Haflong

3	Infrastructure	RIDF.	Model AWC Under Harangajao ITDP Block	<ul style="list-style-type: none"> ➤ BDO informed that work of Model AWC of Maharajpur is started with new CC. ➤ C.C of Lower Haflong Model Anganwadi Centre are not willing to work due to small plot of land. <p><i>The matter will be communicated to the Hon'ble MLA-Haflong LAC for modification (if any)</i></p>	BDO, Harangajao
4			Model AWC Under Jatinga Valley Dev. Block	<ul style="list-style-type: none"> ➤ BDO informed that 6 nos. of Model AWC construction works are in progress (above 50%) and 1st installment of fund received for 4 nos. AWC. <p><i>ADC (Dev) instructed BDO to Coordinated with IO and monitor the construction works to complete within projected time.</i></p>	BDO, JVD Block , Mahur
5			Model AWC , Diyung Valley Dev. Block, Maibang	<ul style="list-style-type: none"> ➤ BDO informed that the work of 13 nos. of Model AWC , are in progress. <p>Requisition of fund for AWC (above 45% works) has submitted.</p> <p><i>ADC (Dev) instructed BDO to Coordinated with IO and monitor the construction works to complete within projected time.</i> <i>Showed displeasure with slow work progress (below 45%) of AWC.</i></p>	BDO, DVD Block, Maibang
6			Model AWC , New Sangbar Dev. Block	<ul style="list-style-type: none"> ➤ BDO informed that 3 model AWC construction works are in progress and it will be completed by December-2024. ➤ <i>ADC (Dev) instructed BDO to Coordinated with IO and monitor the construction works to complete within projected time.</i> <p><i>Showed displeasure with slow work progress (below 45%) of AWC.</i></p>	BDO, New Sangbar
7			Model AWC Diyungbra Dev. Block	<ul style="list-style-type: none"> ➤ BDO informed that works of 3 nos. of Model AWC , are in progress and 3 AWC is in slow progress. <p><i>ADC (Dev) instructed BDO to Coordinated with IO and monitor the construction works to complete within projected time.</i> <i>Also instructed that minimum 45% of works to be completed to release fund</i></p>	

8	Infrastructure	T&D Deptt.	Untied Fund 2022-23	<p>EA informed that-</p> <ul style="list-style-type: none"> ➤ Const. of Indoor Stadium, Between Mahur and Maibang area in progress 50%. It is near to National Highway , RCC wall need to guard the ground. <p>Fund already released - 30%</p> <p>ADC instructed EA to expedite the work and complete the work in projected time.</p> <ul style="list-style-type: none"> ➤ Const. of Community centre , Tularam raji at Rajathani Halali is completed. 	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
				<p>EA informed that-</p> <ul style="list-style-type: none"> ➤ Const. work of Community Hall, Guilong is 100% Completed. <p>Inquiry is pending.</p> 	Executive Engineer, PWD (Bldg.), Haflong Division.
				<ul style="list-style-type: none"> ➤ C.C informed that const. work of school building Hindu ME School, Hajaichak is 60 % completed and work is in slow progress due to incessant rainfall. <p><i>ADC (Dev) to conduct meeting with Construction Committee to expedite the work.</i></p>	Member Secretary ,Const. Committee
				<ul style="list-style-type: none"> ➤ CC informed that Work of infrastructure development of center for Community activity near M/S Dima Hasao Live Stock Farming Co-op. Societies Ltd. Haflong is in progress (50%). Fund released -30% <p><i>ADC (Dev) to conduct meeting with Construction Committee to expedite the work.</i></p>	Member Secretary, Const. Committee
10		T&D Deptt	Untied Fund 2023-24	<ul style="list-style-type: none"> ➤ Boundary Fencing & Gou Prashishan Kendra near Keshav Smarak Nyas, Umrangso ➤ Infra. Development near ISKCON temple (Radha Gopinnath Mandir) located at Welfare Office, Hagjer Nagar (Tilla Basti) Haflong ➤ C.C stated that Dev. of Haflong Namghor work in progress (16%) ➤ Dev.work of Shri Krishna Chaitanya Gaudiya Sevashram Kanabasti (Haflong) is progress <p><i>All works are in progress.</i></p>	EE, PWD (Bldg) Haflong Division.
				<ul style="list-style-type: none"> ➤ Construction of Gadain Rajee 	AEE,

11		T&D Deptt.	Untied Fund 2023-24	<p>Madaiko is in progress (90%)</p> <ul style="list-style-type: none"> ➤ Const. of building near Surat Nagar Hirimdi Mandir is in Tender process. ➤ Const. of Kitchen & Dinning Hall near Veer Sambudhan Chatravas Hostel, Langting is in progress. (20%) ➤ Const. of Ringwell and Stone stepping at Shivaraipur (bad weather yet to start) ➤ Const. of 4 nos. Ringwell near Kalibari Mandir area (bad weather yet to start). 	Rural Dev. Deptt., NCHAC, Haflong
				<ul style="list-style-type: none"> ➤ Const. of Irrigation Bandh at Hajadisa area <p>P & E received and AA under process</p>	EE, Irrigation East Division, Maibang
12			Asom Darshan FY 2020-21 & 2021-22	<ul style="list-style-type: none"> ➤ All the works under Assam Darshan in Dima Hasao district are completed except Hatikhali Naam Ghar (Land not available). <p><i>Fund of Hatikahali Naam Ghar will be returned to state govt.</i></p>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
			Asom Darshan FY 2023-24	<p>Preparation of Plan & Estimates are under process.</p> <p>EA has requested to the undersigned to implement the projects directly through BDO concerned.</p>	PD, DRDA, Dima Hasao, Haflong

13		T&D Deptt.	Axom Adarxo Gram Yojana (AAGY), FY 2023-24	<p>➤ <i>EA infromed</i> Plan & Estimates of Khejur bond are under process. Failed to submit within 17.07.2024</p> <p><i>ADC instructed EA to submit P&E within next 15 days.</i></p>	Executive Engineer and Estate Officer Rural Dev. Deptt., NCHAC, Haflong
14		Welfare of Minorities Dev. Deptt.	PMJVK (erstwhile MsDP) FY 2019-20	<p>EA informed that</p> <p>➤ Const. of Model Residential School Jatinga Valley Mahur work is in progress (92%)</p> <p>Painting and Electrification works will be completed soon.</p> <p>➤ Const. of Solar Electrification at New Zoar is completed 60%.</p> <p>➤ Balance work of Medical Sub-centre at Lalzal. (100%)</p> <p><i>PVR is pending</i></p> <p>➤ Const. of Solar Electrification at Lalzal is completed in progress (80%)</p> <p><i>ADC shows displeasure to PWD (Bldg), Haflong division due to slow progress of works. Instructed to expedite the work and complete within projected time.</i></p>	Executive Engineer, PWD (Bldg.), Haflong Division.
15	Economic Development	Industries and Commerce & Public Ent.	PMEGP, PMFME, UDYAM (2023-24)	<p>➤ General Manager (i/c) informed the house that-</p> <p>PMEGP: Phy. Target = 30, Margin Money=82.17 Lakh Forwarded to Bank= 20 nos. Sanctioned=nil Disbursed=nil Reject=nil</p> <p>PMFME: Phy. Target = 80, Forwarded to Bank= 4 nos. Sanctioned=nil Pending-4, Reject=nil</p> <p>. UDYAM Registration: 423 nos.</p> <p>➤ <i>New LDM present in the meeting</i></p> <p><i>ADC welcomed new LDM and requested to work and coordinate with DICC for development of the district.</i></p>	GM, DI & CC, Dima Hasao

#: (SocialSector/EconomicDevelopment/Infrastructure/Finance&Planning/Regulatory/Reforms).

Category-B: Theme specific

Sl. No	Theme	Particulars
1	Sabka Saath Sabka Vikas Sabka Vishwas Sabka Prayaas	ADC instructed all departments to implement development schemes successfully for the benefit of the public till last door steps.
2	Coordination across Deptt.	ABA 2.0, CMAAA, Mukhya Mantri Nijot Moina schemes etc are implemented in the district.

The meeting ended with vote of thanks from the chair.

Signed by

James Aind

Date: 19-08-2024 15:41:55

Addl. District Commission (Dev.)
Dima Hasao Dist. Haflong

Memo No. E- 69444/DDC/A1

Dated, Haflong, the 19th Aug'2024.

Copy to:-

- 1) The Addl. CS to Govt. of Assam, Transformation & Dev. Deptt. Dispur, Ghy-06 for kind information.
- 2) The PS to Govt. of Assam, Transformation & Dev. Deptt. Dispur, Ghy-06 for kind information.
- 3) The Principal Secretary, NCHAC, Dima Hasao, Haflong.
- 4) The Director (DCP), Transformation & Dev. Deptt., Dispur, Ghy-06.
- 5) All Members present for information and necessary action.
- 6) PA to Hon'ble MLA, Haflong & Cabinet Minister, Power, Co-operation etc for kind appraisal to Hon'ble MLA.
- 7) Office file.

e-Signed

Add. District Commissioner (Dev.)
Dima Hasao Dist. Haflong

Monthly status of Fund receipt and utilization for the month of August Year 2024

A. For Schemes : Fund received


Annexure - A

S. No.	Admin. Deptt.	Name of Scheme	PFMS Code & SLS Code	Category CS/CSS/ State/EAP etc.	Opening Balance with CAN/SNA/Others as applicable		Opening Balance with District/Council/ Others as applicable		Current Year Allocation to District		Fund received in the current year		Total funds available for Scheme	Funds utilised till now Amount & (% in bracket)		Amount for which Ucs are pending at the end of Previous year	Utilization Certificate submitted against total available funds for the current year	Amount for which Ucs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Central Share	State Share	
					6	7	8	9	10	11	12	13		14	15			16	17	
1		MPLADS		CSS					0		0		0	0	0	0	0	0	0	
2	T&D Deptt.	MLAADS		State					0		0		0	0	0	0	0	0	0	
3		Untied		State					0	100	0	90	90	0	0	0	0	0	0	90
4		AAGY		State					0	270	0	270	270	0	0	125	0	0	0	395
5		Asom Darshan		State					0	80	0	80	80	0	0	0	0	0	0	80
									0	93	0	93	93	0	0	22.5	0	0	0	115.5

B. Schemes for which no fund received by the District/Council:

Annexure - B

S. No.	Administrative Department	Scheme Name	Reasons	Remarks, if any
1				
2				


 Addl. District Commissioner (Dev)
 Dima Hasao Dist. Haflong

Physical progress of works under different Schemes/Programmes/Projects across Departments of Current Year

Annexure - C

S. No.	Admn. Deptt.	Name of Scheme	Number of works sanctioned in the Current Year	Progress of Current Year works/services Categorise number of works based on the stage of physical progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not started
1	T&D Deptt.	MLAADS	12						
2		Untied	10						12
3		AAGY	6						10
4		Asom Darshan	31						6
									31

Physical progress of works under different Schemes/Programmes/Projects across Departments of Previous Year

Annexure - C

S. No.	Admn. Deptt.	Name of Scheme	Number of works sanctioned in	Progress of Previous Year works/services Categorise number of works based on the stage of physical progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not started
1	T&D Deptt.	MLAADS	19	19					
2		Untied	5	2		2	1		0
3		AAGY	13	13					0


 Addl. District Commissioner (Dev)
 Dima Hasao Dist. Haflong