

Minutes of the District Development Committee (DDC) meeting for the month of **Mar, 2024.**

I/186045/2024

Subject	Minutes of the Meeting of District Development Committee, Dima Hasao
Date&Time	13-03-2024 at 3.00 Pm
Venue	Conference Hall, O/o the District Commissioner, Dima Hasao, Haflong
Participants	Annexure- 1.1
Absentees	Annexure- 1.2

DDC monthly review meeting was chaired by Shri James Aind, ACS, ADC (Dev.), Dima Hasao , Haflong.

At the outset, he welcomed all the members present in the meeting.

Then Department/Schemes wise review started, and recorded as follows:

Category-A : Department/Schemes specific-

Sl. No	Sector	Administrative Deptt.	Scheme/ Project / Programme	Decision/ Action to be taken.	Agency responsible & Time line
1.	Infra-structure	Border protection & Development	Inter-State Border Development Programme for the Year 2015-16.	BOP at Prasadimik (46%) & Leike (15%): <ul style="list-style-type: none"> EA informed that work have been <u>withdrawn</u> from the contractors vide Letter no. TB/HBD/244/BOP/Pt-1/181 & Letter no. TB/HBD/244/BOP/Pt-1/. Balance work estimate is proposed. EA informed that the works of BOPs at Thingvom, Hangrum, Leiri and Tattephai are 100% completed and bill submitted. 	Executive Engineer, PWD (Bldg.), Haflong Division.
		Border protection & Development	Border Area Development Programme (BADP) for the Year 2022-23.	<ul style="list-style-type: none"> No review on the part of construction of road via Old Graveyard at Bamdi under BAD for the year 2022-23. <u>EA absent.</u> <u>Issue letter to EE.</u> 	Executive Engineer, PWD (R), Mahur Division
		Border protection & Development		<ul style="list-style-type: none"> The EA informed that the Construction of CC Pavement road from Green Market to Choto-Lokhindong completed 100% and bill had been submitted. <u>Physical inspection is awaited.</u> 	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
			MLA LAD Fund 2022-23	<ul style="list-style-type: none"> EA informed about 100% completed works- <ul style="list-style-type: none"> I. Const. Of Weaving center, Digandu, Diyungbra II. Const. of Gaon Burha 	

I/186045/2024

2.	Infrastr- ucture	T&D Deptt.	MLA LAD Fund- 2022-23	<p>House, Gunjung</p> <p>III. Const. of Community Hall, Hagjer Nagar</p> <p>IV. Const. of Digrik Community Club, Haflong</p> <p>V. Const. of Community Center, Mahur.</p> <p>VI. Const. of Rest Room, Prapso Raji</p> <p>VII. Const. of Rest Room, Govind Chandra Raji</p> <p>VIII. Const. of Stepping Stone, Bethany.</p> <p>IX. Const. of Community Toilet, Rajathani Halali.</p> <p>X. Const. of Community Youth Club, Shambudhan raji</p> <p>XI. Const. of Ringwell at Dima Haplai, Maibang</p> <p>XII. Const. of Water Tank at Lower Dibara.</p> <p>XIII. Const. of Ringwell between Mahadev Tilla and Demalik</p> <p>XIV. Renovation of water Tank at North Bagetar</p> <p>XV. Const. & Renovation of Water Tank near BJP office</p> <p>XVI. Community Center, Lower Haflong Physical.</p> <p>XVII. Const. of Volley Ball Court, Bagethar.</p> <p>XVIII. Const. of Community ring-well at Natun Disao</p> <p>XIX. Const. & renovation of Water Tank near Ruina Gas Agency.</p> <p><i>PVR are awaited.</i></p> <p><i>ADC (Dev) requested EA to submit bills for payment.</i></p>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
3	Economic Develop ment	T&D Deptt.	MLA LAD Fund- 2022-23	<p>> EA informed that 100% distribution yarns to beneficiaries are completed and submitted bills.</p>	Dy. Director, Handloom & Textile, Dima Hasao.
		T&D Deptt.	Untied Fund 2021-22`	<p>> EA informed that the work at Ram Krishna Mission is 100% completed. <i>Bills payment done..</i></p>	Executive Engineer, PWD (Bldg.), Haflong Division.

I/186045/2024

4	Infrastru cture	T&D Deptt.	Untied Fund 2021-22`	<p>EA informed that-</p> <ul style="list-style-type: none"> > 100% work of Guest House, Brahma Kumari's is completed and requisition for the release of final installment is submitted. <i>Physical verification report is awaited</i> > Const. of 4 storey Building, Gadain Raji is 85% completed and remaining will be completed before projected period. <i>Requisition for fund have submiited by the EA and it is under process.</i> 	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
5	Infrastructu re	T&D Deptt.	Untied Fund 2022-23	<p>EA informed that-</p> <ul style="list-style-type: none"> > Const. of Indoor Stadium, Between Mahur and Maibang area in progress. > Const. of Community centre , Tularam raji at Rajathani Halali completed. Bill submitted for payment. 	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
				<p>EA informed that-</p> <ul style="list-style-type: none"> > Const. work of Community Hall, Guilong is 100% Completed <i>PVR awaited.</i> 	Executive Engineer, PWD (Bldg.), Haflong Division.
				<ul style="list-style-type: none"> > C.C informed that const. work of school building Hindu ME School, Hajaichak is 35 % completed and work is in progress. <i>Inspection report submitted.</i> <i>CC requested for release of fund to continue constructions and it is under process.</i> 	Member Secretary ,Const. Committee
6		T&D Deptt.	Assam Darshan FY 2020-21 & 2021-22	<ul style="list-style-type: none"> > CC informed that Work of infrastructure development of center for Community activity near M/S Dima Hasao Live Stock Farming Co-op. Societies Ltd. Haflong is in progress. <i>ADC (Dev) directed CC to complete within projected time.</i> 	Member Secretary, Const. Committee
				<ul style="list-style-type: none"> > All the works under Assam Darshan in Dima Hasao district are completed except Hatikhali Naam Ghar (Land not available). 	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC,

I/186045/2024

				<ul style="list-style-type: none"> ➤ Bills of the completed works are submitted and final payment is under process. <i>Fund of Hatikahali Naam Ghar will be returned to state govt.</i> 	Haflong
7		T&D Deptt.	Axom Adarxo Gram Yojana (AAGY) , FY 2022-23	EA informed that <ul style="list-style-type: none"> ➤ Works at Prasadimik and Khejurbond are completed 100% and payment made. 	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
8		Welfare of Minorities Dev. Deptt.	PMJVK (erstwhile MsDP) FY 2019-20	EA informed that <ul style="list-style-type: none"> ➤ Const. of Model Residential School, Jatinga Valley (Mahur) is 85 % completed and work is in progress. ➤ Const. of Solar Electrification at New Zoar is in progress <i>New contractor is assigned to complete the work</i> ➤ Balance work of Medical Sub-centre at Lalzal is in progress. <i>New contractor is assigned to complete the remaining work.</i> ➤ Const. of Solar Electrification at Lalzal is completed in progress. <i>New contractor is assigned to complete the remaining work</i> <i>ADC (Dev) instructed to EA to expedite to complete work.</i> 	Executive Engineer, PWD (Bldg.), Haflong Division.
9	Economic Development	Industries and Commerce & Public Ent.	PMEGP, PMFME, UDYAM (2023-24)	<ul style="list-style-type: none"> ➤ General Manager (i/c) informed the house that- PMEGP: Phy. Target = 48, Margin Money=144.00 Lakh Forwarded to Bank= 107 nos. Sanctioned= 24 nos., Disbursed=22 Pending-23, Reject=60 nos. PMFME: Phy. Target = 57 nos., Forwarded to Bank= 30 nos. Sanctioned= 6 nos., Pending-10, Reject=14 nos. UDYAM Registration: 827 nos. ➤ <i>GM informed that awareness programme was organized.</i> ➤ <i>ADC (Dev) requested GM, DICC & LDM to coordinate to spread awareness among the youths and for smooth disbursement of loans.</i> 	GM, DI & CC, Dima Hasao

I/186045/2024

10s	Infrastru cture	PWD (R&B) PHE, AH&V, Rural Dev, Tourism, Irrigation, Seri culture, DPED. etc	PMKKKY	<p>➤ All E.A have informed that all the works are in progress and it will be completed within projected time.</p> <p>➤ Irrigation Dept. informed that works have completed.</p> <p><i>ADC (Dev) requested EA to submit PVR report for payment of bills.</i></p>	PWD (R&B) PHE, Irrigation, etc, Dima Hasao
-----	--------------------	--	---------------	---	---

#:(SocialSector/EconomicDevelopment/Infrastructure/Finance&Planning/Regulatory/Reforms).

Category-B: Theme specific

Sl. No	Theme	Particulars
1	Sabka Saath SabkaVikas SabkaVishwa s SabkaPrayaas	-----
2	Coordination across Deptt.	-----

The meeting ended with vote of thanks from the chair.

Signed by

James Aind

Date: 26-03-2024 11:21:41

Addl. District Commissioner (Dev.)
Dima Hasao Dist. Haflong

Memo No. E- 69444/DDC/A1

Dated, Haflong, the March 2024.

Copy to:-

- 1) The Addl. CS to Govt. of Assam, Transformation & Dev. Deptt. Dispur, Ghy-06 for kind information.
- 2) The PS to Govt. of Assam, Transformation & Dev. Deptt. Dispur, Ghy-06 for kind information.
- 3) The Principal Secretary, NCHAC, Dima Hasao, Haflong.
- 4) The Director (DCP), Transformation & Dev. Deptt., Dispur, Ghy-06.
- 5) All Members present for information and necessary action.
- 6) PA to Hon'ble MLA, Haflong & Cabinet Minister, Power, Co-operation etc for kind appraisal to Hon'ble MLA.
- 7) Office file.

e-signedAddl. District Commissioner (Dev.)
Dima Hasao Dist. Haflong

A. For Schemes: Funds received.

S. No	Administrative Department.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EAPetc.	Opening Balance With CNA /SNA/ Others- as applicable.		Opening Balance with the District/Council/Others--as applicable.		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Scheme	Funds utilised-till now Amount & (% in bracket)		Amount for which UCs are pending at the end of Previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	T&D Deptt.	MPLADS		CSS						0		0			0	0		0	0	
2		MLALADS		State						100.00		100.00	100.00		93.00	0	0	0	100.00	
3		Untied		State						125.00		125.00	125.00		0	175.00	0	175.00	125.00	
4		AAGY		State						98.00		98.00	98.00		98.00	0	98.00	0	0	
5		Asom Darshan		State						0		0	22.50		5.00	22.50	0	22.50	0	

*= will be provided by the HOD/Concerned Agency.PFMS: Public Finance Management System;
SLS:StateLinkedScheme-StateCode.

Annexure-B

B. SchemesforwhichnofundsarereceivedbytheDistrict/Council:For(Pleasevisit<https://www.indiabudget.gov.in/index.php>-andconcernedMinistry/DepartmentwebsitetoknowthelistofCentralschemesofcurrentandpreviousyears)

S.No	Administrative Department	Scheme Name	Reasons	Remarks if any
1				
2				

Annexure-C.**Physical Progress of Works under different Schemes/Programmes/Projects across Departments- of
Current Year**

S. No	Admin. Dept.	Name of Scheme	Number of Works sanctioned in the Current Year	Progress of Current Year works/Services-Categorise number of Works based on the stage of physical progress						
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
		MLALAD Scheme	19	19						
		Untied Fund Scheme	5		1			2	2	
		Axom Adarxo Gram Yojana (AAGY)	13	13						

Annexure-D**Physical Progress of Works under different Schemes/Programmes/Projects across Departments-of
Previous Years**

S.No	Admin. Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion-as on the last date of last Financial Year- Categorise works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year- Categorise works based on. The stage of physical progress						
				Less than 1Yr	>=1 to <3Yrs	>=3 to <5Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
		MLALAD	11						11						
		Untied	6						5	1					
		Assam Darshan	9						2	6				1	

Signed by

James Aind

Date: 26-03-2024 11:22:10

Addl. District Commissioner (Dev.)

Dima Hasao, Haflong