

I/98255/2023

Minutes of the District Development Committee (DDC) meeting for the month of **Sept**, 2023.

Subject	Minutes of the Meeting of District Development Committee, Dima Hasao
Date&Time	26-09-2023 at 3.00 P.M.
Venue	Conference Hall of O/o the District Commissioner, Dima Hassam, Haflong
Participants	Annexure- 1.1
Absentees	Annexure- 1.2

The meeting was chaired by [Shri Simanta Kumar Das, ACS](#), District Commissioner, Dima Hasao.
At the outset, he welcomed all the members present in the meeting.

Then department/Schemes wise review started, and recorded as follows :

Category-A : Department/Schemes specific-

Sl. No	Sector	Administrative Department	Scheme/ Project / Programme	Decision/ Action to be taken.	Agency responsible & Time line
1.	Infrastructure	PWD (Bldg.)	Inter-State Border Development Programme for the Year 2015-16.	<p>BOP at Thingvom: 100 % completed.</p> <ul style="list-style-type: none"> ➤ The Executing Agency informed that the electrification of the BOP is in progress. No main electricity supply in the area. Generator set need to arrange for the power supply. Water supply will be arrange through gravity method. ➤ <i>DC asked EA to submit proposals to GoA for the arrangement of generator set.</i> <p>BOP at Prasadimik (42%) & Leike (15%):</p> <ul style="list-style-type: none"> ➤ EA informed that work have been withdrawn from the contractors vide Letter no. TB/HBD/244/BOP/Pt-1/181 & Letter no. TB/HBD/244/BOP/Pt-1/. Balance work estimate has been prepared to complete the work. ➤ EA informed that the works of BOPs at Hangrum, Leiri and Tattephai are 100% completed and bill submitted. ➤ <i>DC requested EA to submit completion reports of above 3 BOPs for possession at earliest.</i> 	Executive Engineer, PWD (Bldg.), Haflong Division.
		PWD (R&B),	Border Area Development Programme (BADP) for the Year 2022-23.	<ul style="list-style-type: none"> ➤ No review on the part of construction of road via Old Graveyard at Bandi under BAD for the year 2022-23. ➤ <i>DC expressed dissatisfaction over the absence of the EE in the meeting and instructed ADC (Dev) to ask report from the Addl. Chief Engineer (Hills), Dima Hasao about EE absent.</i> 	Executive Engineer, PWD (R), Mahur Division
		Rural Dev.		➤ The EA informed that the Construction of CC Pavement road	Asstt. Executive

I/98255/2023

		Deptt., NCHAC, Dima Hasao, Haflong		from Green Market to Choto-Lokhinding completed 100% and bill is under process. ➤ <i>DC requested EA to complete the preparation bill and submit for payment at earliest.</i>	Engineer, Rural Dev. Deptt., NCHAC, Haflong
2	Infrastr- ucture	Rural Develop ment Deptt., NCHAC, Dima Haso, Haflong	MLA LAD Fund- 2022-23	➤ EA informed that- I. Const. Of Weaving center, Digandu, Diyungbra is completed 90% and remaining will be completed within Sept/2023. II. Const. of Gaon Burha House, Gujung is completed 80% and remaining work will be completed by 30 st Sept/2023. III. Const. of Community Hall, Hagjer Nagar is completed 100%. IV. Const. of Digririk Community Club, Haflong is completed 100%. V. Const. of Community Center, Mahur is completed 100% . VI. Const. of Community Center, Lower Haflong is completed 25% and remaining work will be completed by 31 st Oct/2023. VII. Const. of Rest Room, Prapso Raji is completed 100%. VIII. Const. of Rest Room, Govind Chandra raji is completed 100%. IX. Const. of Stepping Stone, Bethany is completed 50% and remaining work will be completed by 31 st Oct/2023. X. Const. of Volley Ball Court, Bagethar is completed 50% and remaining work will be completed by 31 st Oct/2023. XI. Const. of Community Toilet, Rajathani Halali is completed 100%. XII. Const. of Community Youth Club, Shambudhan raji is completed 100%. XIII. Const. of Ringwell at Dima Haplai, Maibang is completed 100%. XIV. Const. of Water Tank at Lower Dibarai yet to start. XV. Const. of Community ringwell at Natun Disao yet to start.	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong

I/98255/2023

				<p>XVI. Const. & renovation of Water Tank near Ruina Gas Agency</p> <p>XVII. Const. of Ringwell between Mahadev Tilla and Demalik is 50% completed.</p> <p>XVIII. Renovation of water Tank at North Bagetar is completed 50%.</p> <p>XIX. Const. & Renovation of Water Tank near BJP office <i>DC requested EA to submit report of all completed works along with bills for payment.</i></p>	
3	Economic Development	Handloom & Textile	MLA LAD Fund-2022-23	<p>➤ EA informed that distribution yarns to beneficiaries are completed and Submitted bills for necessary payment</p> <p>➤ <i>DC asked ADC (Dev) to conduct field inquiry of minimum 10 (ten) beneficiaries and submit reports for final payment.</i></p>	Dy. Director, Handloom & Textile, Dima Hasao.
4	Infrastructure	PWD (Bldg.)	Untied Fund 2021-22`	<p>➤ EA informed that 85% of the work at Ram Krishna Mission is completed and internal electrification & painting are in progress. <i>DC requested EA to monitor working of Trust for speeding up to complete the remaining work by 31st Oct/2023 & submit the Bills for payment.</i></p>	Executive Engineer, PWD (Bldg.), Haflong Division.
		Rural Development Deptt., NCHAC, Dima Haso, Haflong		<p>EA informed that- 100% work of Guest House, Brahma Kumaris is completed and requisition for the release of final installment is under process.</p> <p>➤ Const. of 4 storey Multipurpose Building, Gadain Raji is 85% completed and remaining will be completed by Oct/2023. <i>DC requested EA to complete the remaining works before projected time.</i></p>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
5			Untied Fund 2022-23	<p>EA informed that-</p> <p>➤ Estimates of Const. of Indoor Stadium, Between Mahur and Maibang is received from T&D Deptt. Awaiting NOC of land.</p> <p>➤ Relocation of Const. of Community Hall , Tularam raji in Rajathani Halali after approval.</p>	

I/98255/2023

	Infrastructure	PWD (Bldg.) Haflong Division		EA informed that- ➤ Const. work of Community Hall, Guilong is 25% completed and it is in progress <i>DC requested EA to complete the works at earliest before projected time.</i>	Executive Engineer, PWD (Bldg.), Haflong Division.
		DC Office, Dima Hasao		➤ C.C informed that const. work of school building Hindu ME School, Hajaichak is progress	Member Secretary Const. Committee
		DC Office, Dima Hasao		➤ CC informed that Work of infrastructure development of center for Community activity near M/S Dima Hasao Live Stock Farming Co-op. Societies Ltd. Haflong is in progress <i>DC directed ADC (Dev) to conduct meeting with all Construction committee for early completion of developmental works.</i>	Member Secretary Const. Committee
6		Naam Ghar Committee, Dima Hasao	Assam Darshan FY 2020-21 & 2021-22	➤ Committee informed that land is not available at Hatikhali Naam Ghar for construction. ➤ Haflong & Langthing Naam Ghar Committee completed the work and submitted the bills for release of fund. <i>DC directed ADC (Dev) to do inquiry of the work completed and submit the report for final payment.</i> <i>Fund of Hatikahali Naam Ghar will be returned to state govt.</i>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
7		Rural Development Deptt., NCHAC, Dima Haso, Haflong	Axom Adarxo Gram Yojana (AAGY) , FY 2022-23	EA informed that ➤ Works at Prasadimik and Khejurbond are completed 100% and bills under process. <i>DC will visit to those villages for inspection of completed works before final payments.</i>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
8		PWD (Bldg.) Haflong Division	PMJVK (erstwhile MsDP) FY 2019-20	➤ EA informed that work of Model Residential School, Jatinga Valley (Mahur) is 77 % completed and work is in progress. <i>DC shows displeasure over slow progress of works and he requested EA to submit</i>	Executive Engineer, PWD (Bldg.), Haflong Division.

I/98255/2023

				<i>written statement for delay and hindrance in work progress. Entire work should complete before projected time i.e 31.12.2023</i>	
9	Economic Development	Industries and Commerce & Public Ent.	PMEGP, PMFME, UDYAM (2023-24)	<p>➤ General Manager (i/c) informed the house that-</p> <p>PMEGP: Phy. Target = 48, Margin Money=144.00 Lakh Forwarded to Bank= 58 nos. Sanctioned= 8 nos., Disbursed= Pending-44, Reject=6 nos.</p> <p>PMFME: Phy. Target = 57 nos., Forwarded to Bank= 22 nos. Sanctioned= 5 nos., Disbursed= Pending-10, Reject=7 nos.</p> <p>UDYAM: Reistration: 266 (+163)</p> <p>➤ <i>GM informed that PMFME is slow in the district due to absence of proper skill among general public.</i></p> <p>➤ <i>DC requested District Agri. Officer, Dima Hasao and GM, DICC to coordinate and conduct mass awareness campaign (min. 1 x 5 Blocks) regarding developmental programmes of Govt and its benefits in</i></p> <p>➤ <i>DC requested LDM not reject applications of beneficiaries forwarded by GM, DICC for minor errors. Rejection reasons/cause should be communicated to GM for correction (if any) before final rejections.</i></p>	GM, DI&CC, Dima Hasao
10s	Infrastructure	PWD (R&B) PHE, AH&V, Rural Dev, Tourism, Irrigation, Sericulture, DPED. etc	PMKKKY	<p>➤ All EA have informed that all the works are in progress and it will be completed within projected time. <i>DC requested EAs to monitor and expedite the works for early completion for the benefit of affected area citizens and submit the bills for payments.</i></p>	PWD (R&B) PHE, AH&V, Rural Dev, Tourism, Irrigation, Sericulture, DPED. etc, Dima Hassam.

#:(SocialSector/EconomicDevelopment/Infrastructure/Finance&Planning/Regulatory/Reforms).

I/98255/2023

Category-B: Theme specific

Sl. No	Theme	Particulars
1	Sabka Saath SabkaVikas SabkaVishwas SabkaPrayaas	The District administration is making every possible effort for successful implementation of developmental schemes of government. Regular evaluation and monitoring have done for the proper implementation of schemes at grass root level for benefits of last mile general public at their door steps.
2	Coordination across Deptt.	<ul style="list-style-type: none"> ➤ Amrit Brikshya Andolan (1 crore commercial tree plantation in Assam) was successfully implemented in the district in coordination with all HoDs and beneficiaries. ➤ Amrit Kalash Yatra under Meri Mitti Mera Desh campaign is going on positively.

The meeting ended with vote of thanks from the chair.

District Commissioner
Dima Hasao Dist. Haflong

Memo No. eCF- 69444/DDC/

Dated, Haflong, the 28th Sept' 2023.

Copy to:-

- 1) The Hon'ble MP, 3rd Autonomous District (ST) Parliamentary Constituency for favour of kind information.
- 2) The Addl. CS to Govt. of Assam, Transformation & Dev. Deptt. Dispur, Ghy-06 for kind information.
- 3) The PS to Govt. of Assam, Transformation & Dev. Deptt. Dispur, Ghy-06 for kind information.
- 4) The Principal Secretary, NCHAC, Dima Hasao, Haflong.
- 5) The Director (DCP), Transformation & Dev. Deptt., Dispur, Ghy-06.
- 6) All Members present for information and necessary action.
- 7) PA to Hon'ble MLA & Minister, Power, Co-operation etc for kind apprise to Hon'ble MLA.
- 8) Office file.

e-signed
District Commissioner
Dima Hasao Dist. Haflong