

I/81723/2023

Minutes of the District Development Committee (DDC) meeting for the month of **Aug**, 2023.

Subject	Minutes of the Meeting of District Development Committee, Dima Hasao
Date&Time	24-08-2023 at 3.00 P.M.
Venue	Conference Hall of O/o the District Commissioner, Dima Hasao
Participants	Annexure- 1.1
Absentees	Annexure- 1.2

The meeting was chaired by Shri Simanta Kumar Das, ACS, District Commissioner, Dima Hasao.

At the outset, he welcomed all the members present in the meeting.

Then department/Schemes wise review started, and recorded as follows :

Category-A : Department/Schemes specific-

Sl. No	Sector	Administrative Department	Scheme/ Project /Programme	Decision/ Action to be taken.	Agency responsible & Time line
1.	Infrastructure	PWD (Bldg.)	Inter-State Border Development Programme for the Year 2015-16.	<p>BOP at Thingvom: 95 % completed.</p> <ul style="list-style-type: none"> ➤ The Executing Agency informed that the electrification of the BOP is in progress and Contractor needs another 15 days to complete the entire work. Water supply will be arranged through gravity method. <p>BOP at Prasadimik & Leike:</p> <ul style="list-style-type: none"> ➤ DC directed EA to submit survey report of balance work of the project within 31.08.2023. ➤ EA informed that the works of BOPs at Hangrum, Leiri and Tattaphai are 100% completed and ready to hand over. ➤ DC requested EA to submit completion reports of above 3 BOPs for possession within 31.08.2023 	Executive Engineer, PWD (Bldg.), Haflong Division.
		PWD (R&B),	Border Area Development Programme (BADP) for the Year 2022-23.	<ul style="list-style-type: none"> ➤ No review on the part of construction of road via Old Graveyard at Bamdi under BAD for the year 2022-23. ➤ DC expressed dissatisfaction over the absence of the EA in the meeting. The Superintending Engineer will clarify the matter and report of absence of EE in the meeting. 	Executive Engineer, PWD (R), Mahur Division
		Rural Development Deptt., NCHAC, Dima Haso, Haflong		<ul style="list-style-type: none"> ➤ The EA informed that the Construction of CC Pavement road from Green Market to Choto-Lokhindong completed 50% and remaining work to be completed by 30th Sept'2023. ➤ DC requested EA to monitor the progress constantly, so that scheme can be completed within targeted time. 	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong

I/81723/2023

2	Infrastr- ucture	Rural Developmen t Deptt., NCHAC, Dima Haso, Haflong	MLA LAD Fund- 2022-23	<p>➤ EA informed that-</p> <p>I. Const. Of Weaving center, Digandu, Diyungbra is completed 60% and remaining will be completed within Sept/2023.</p> <p>II. Const. of Gaon Burha House, Gujung is completed 25% and remaining work will be completed by 31st Oct/2023.</p> <p>III. Const. of Community Hall, Hagjer Nagar is completed 90% and remaining work will be completed by Sept/2023.</p> <p>IV. Const. of Digrik Community Club, Haflong is completed 100%. <i>DC requested EA to submit final bills within 7 (seven) days.</i></p> <p>V. Const. of Community Center, Mahur is completed 20% and remaining work will be completed by 31st Oct/2023.</p> <p>VI. Const. of Community Center, Lower Haflong is completed 10% and remaining work will be completed by 31st Oct/2023.</p> <p>VII. Const. of Rest Room, Prapso Raji is completed 50% and remaining work will be completed by 31st Oct/2023.</p> <p>VIII. Const. of Rest Room, Govind Chandra raji is completed 50% and remaining work will be completed by 31st Oct/2023.</p> <p>IX. Const. of Stepping Stone, Bethany is completed 30% and remaining work will be completed by 31st Oct/2023.</p> <p>X. Const. of Volley Ball Court, Bagethar is completed 50% and remaining work will be completed by 31st Oct/2023.</p> <p>XI. Const. of Community Toilet, Rajathani Halali is completed 75% and remaining work will be completed by Sep/2023.</p> <p>XII. Const. of Community Youth Club, Shambudhan raji is completed 80% and remaining work will be completed by Sept/2023</p>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
3	Econo mic Develo pment	Handloom & Textile		<p>➤ EA informed that Plan & Estimate from Handloom & Textile Deptt. was furnished to the contractor and awaiting purchase vouchers of yarns. <i>DC requested to submit the final bills by 15th Oct/2023.</i></p>	Dy. Director, Handloom & Textile, Dima Hasao.
		PWD (Bldg.)	Untied Fund 2021- 22`	<p>➤ EA informed that 80% of the work at Ram Krishna Mission is completed and internal electrification & painting are in progress.</p>	Executive Engineer, PWD (Bldg.),

I/81723/2023

4	Infrastru cture			DC requested to complete the remaining work by 31 st Oct/2023 & submit the Bills.	Haflong Division.
		Rural Development Deptt., NCHAC, Dima Haso, Haflong		EA informed that- 100% work of Guest House, Brahma Kumaris is completed and requisition for the release of final installment is under process. ➤ Const. of 4 storey Multipurpose Building, Gadain Raji is 80% completed and remaining will be completed by Oct/2023.	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
			Untied Fund 2022-23	EA informed that- ➤ Estimates of Const. of Indoor Stadium, Between Mahur and Maibang is received from T&D Deptt., ➤ Relocation of Const. of Community Hall , Tularam raji in Rajathani Halali after approval.	
		PWD (Bldg.) Haflong Division		EA informed that- ➤ Const. work of Community Hall, Guilong is in progress.	Executive Engineer, PWD (Bldg.), Haflong Division.
		Construction Committee (Hajaichak)		➤ CC informed that const. work of school building Hindu ME School, Hajaichak is progress	Member Secretary Const. Committee
		Construction Committee (M/S Dima Hasao Live Stock Farming)		➤ CC informed that Work of infrastructure development of center for Community activity near M/S Dima Hasao Live Stock Farming Co-op. Societies Ltd. Haflong is in progress	Member Secretary Const. Committee

I/81723/2023

5		Naam Ghar Committee, Dima Hasao	Assam Darshan FY 2020-21 & 2021-22	<ul style="list-style-type: none"> ➤ Committee informed that land is not available at Hatikhali Naam Ghar for construction. ➤ Haflong & Langthing Naam Ghar Committee completed the work and submitted the bills for release of fund. <i>DC requested member secretaries to complete the remaining work at earliest and submit the bills for release of fund.</i> <ul style="list-style-type: none"> • Fund of Hatikahali Naam Ghar will be returned to state govt. 	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
6	Infrastructure	Rural Development Deptt., NCHAC, Dima Haso, Haflong	Axom Adarxo Gram Yojana (AAGY) , FY 2022-23	<p>EA informed that</p> <ul style="list-style-type: none"> ➤ Works at Prasadimik and Khejurbond are in progress <p><i>DC requested EA to complete the work at earliest and submit bills for release of fund.</i></p>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
7		PWD (Bldg.) Haflong Division	PMJVK (erstwhile MsDP) FY 2019-20	<ul style="list-style-type: none"> ➤ EA informed that work of Model Residential School, Jatinga Valley (Mahur) is 77 % completed and work is in progress. ➤ <i>DC requested EA to complete the work on or before projected date i.e 31.12.2023 and submit the bills.</i> 	Executive Engineer, PWD (Bldg.), Haflong Division.
8	Economic Development	Industries and Commerce & Public Ent.	PMEGP, PMFME, UDYAM (2023-24)	<ul style="list-style-type: none"> ➤ General Manager (i/c) informed the house that- PMEGP: Phy. Target = 48, Margin Money=144.00 Lakh Forwarded to Bank= 11 nos. Sanctioned= 6 nos., Disbursed=4 nos Pending-1, Reject=4 nos. PMFME: Phy. Target = 57 nos., Forwarded to Bank= 21 nos. Sanctioned= 5 nos., Disbursed= Pending-6, Reject=10nos. UDYAM: Reistration: 266 (+163) ➤ <i>DC requested GM, DICC to conduct mass awareness campaign regarding developmental programmes of Govt and its benefits.</i> ➤ <i>DC expressed displeasure over the absence of LDM and directed to arrange meeting with LDM.</i> ➤ <i>The GM DICC informed that Election Officer is the Chairman of the Steering Committee who is not</i> 	GM, DI&CC, Dima Hasao

I/81723/2023

				able to devote time. He requested the DC to replace him so that all works are completely smoothly. DC assured that the matter will be looked into.	
--	--	--	--	--	--

#:(SocialSector/EconomicDevelopment/Infrastructure/Finance&Planning/Regulatory/Reforms).

Category-B: Theme specific

Sl. No	Theme	Particulars
1	Follow up of DCs conference	Minutes of the DC's Conference have already been circulated to all the HODs and were directed to take follow-up action. Report will be submitted separately.
2	Sabka Saath Sabka Vikas Sabka Vishwas Sabka Prayaas	The District administration is making every possible effort for successful implementation of developmental schemes of government. Regular evaluation and monitoring have done for the proper implementation of schemes at grass root level for benefits of last mile general public at their door steps.
3	Coordination across Deptt.	<ul style="list-style-type: none"> > Meri Mitti Mera Desh campaign has been successfully implemented in the district with coordination from all departments. > Regular meeting have been convened with all HoDs of the district for successful implementation of Amrit Brikshya Andolan (1 crore commercial tree plantation in Assam)

The meeting ended with vote of thanks from the chair.

District Commissioner
Dima Hasao Dist. Haflong

Memo No. E- 69444/DDC/A

Dated, Haflong, the 29th Aug' 2023.

Copy to:-

- 1) The Hon'ble Member of Parliament, 3rd Autonomous District (ST) Parliamentary Constituency for favour of kind information.
- 2) Smti Nandita Gorlosa, Hon'ble MLA & Minister, Power, Co-operation etc for favour of kind information.
- 3) The Principal Secretary to the Govt. of Assam, Transformation & Dev. Deptt. Guwahati for kind information.
- 4) The Director (DCP), Transformation & Dev. Deptt. Guwahati for favour of kind information.
- 5) The Principal Secretary, N.C.Hills Autonomouc Council, Haflong for information.
- 6) All Members present for information and necessary action.
- 7) Office file.

e-signed
District Commissioner
Dima Hasao Dist. Haflong