

Minutes of District Development Committee (DDC)/Review Meeting

Subject	Minutes of District Development Committee/Review Meeting, Dima Hasao
Date&Time	25-04-2025 at 1.30 PM
Venue	Conference Hall, O/o. the District Commissioner, Dima Hasao, Haflong
Participants	Annexure-1.1
Absentees	Annexure-1.2

The meeting was presided by Shri A.K.Ilias Noshim Ahmed, ACS, Addl. District Commissioner (Dev.), Dima Hasao, Haflong.

At the outset, the Chairman welcomed all the members present in the meeting.

He requested all concerned Executing Agencies/Depts. to complete all on-going schemes urgently and submit the pending UCs for onward submission to Govt.

Discussions and review was held as follows:

Category-A: Department/Schemes specific-

Sl. No.	Sector	Admin. Deptt.	Scheme/ Project/ Programme	Decision taken/Action to be taken	Agency Responsible & Timeline
1	Infrastructure	Transformation & Development	MLAADS Fund, 2023-24	<p>➤ EA reported that all 12 No. works have been 100% completed and UC will be submitted shortly.</p> <p><i>ADC directed EA/concerned BDOs to submit completion Certificate, UCs & Hand over Certificates etc. for onward submission to Govt.</i></p>	PD,DRDA/ All BDOs
2	Infrastructure	Transformation & Development	MLAADS Fund, 2024-25	<p>➤ EE, DRDA informed that all 17 No. works were allotted to BDO, Harangajao for execution and P/E for 14 No. works have been already submitted and remaining will be submitted soon.</p> <p><i>ADC directed EA/concerned BDOs to submit P/E for remaining works urgently.</i></p>	PD,DRDA/ BDO/JE, Harangajao ITDP Block
3	Infrastructure	Transformation & Development	Untied Fund, 2022-23	<p>➤ EA reported the progress of on-going works are as follows:</p> <ol style="list-style-type: none"> 1) Const. of School building for Hindu ME School at Hajaichak-100% completed. 2) Infrastructure Dev. of Centre for Community activity near M/S. Dima Hasao Live Stock Farming Co-operative Society – 80%. And 50% fund released. <p><i>ADC instructed EA to complete all pending works urgently and to submit the UC for onward submission to Govt. without any further delay.</i></p>	Asstt.EE, Rural Dev. Deptt., NCHAC, Haflong/ AEE, PWD(B), Haflong Division/ Member Secretary, Const. Committee

4	Infrastructure	Transformation & Development	Untied Fund, 2023-24	<p>The progress of works executed by EE, PWD(B) under the supervision of concerned Construction Committees are as follows:</p> <ul style="list-style-type: none"> ➤ Infrastructure Dev. near ISKCON Temple (Radha Gopinath Mandir) located at Welfare Office, Hagjer Nagar (Tilla Basti), Haflong – 80% and 1st Installment fund released. ➤ Development of Sri Krishna Chaitanya Gaudiya Sevashram, Kana Basti, Haflong – 80% and 1st Installment fund released. ➤ Const. of Boundary Fencing & Gou Prashishan Kendra near Keshav Smarak Nyas, Umranngo – 60% , requisition received. ➤ Const. of Haflong Namghar at Haflong – 70% & PV to be done. <p><i>ADC instructed EA to expedite completion of the above mentioned works and to the submit UC for onward submission to Govt.</i></p> <p><i>Henceforth, all concerned technical Officials of PWD(B) Deptt./ Construction Committees/ Rural Dev. Deptt., NCHAC are requested to attend the DDC/Review Meeting regularly.</i></p>	EE/AEE/JE, PWD(B), Haflong Division/ Construction Committees/ EE/AEE/JE, Rural Dev. Deptt., NCHAC, Haflong
5	Infrastructure	Transformation & Development	Untied Fund, 2024-25	<ul style="list-style-type: none"> ➤ EE, DRDA informed that P/E- 5 Nos. have been submitted for Administrative approval. <p><i>ADC informed that AA will be accorded within 2-3 days and instructed EA to start the works</i></p>	PD,DRDA/ All concerned BDOs/JEs
6	Infrastructure	Welfare of Women & Child Development (RIDF/NIDA)	Model AWC under Jatinga Valley Dev. Block	<ul style="list-style-type: none"> ➤ BDO reported that the progress of construction of 6 No. Model AWCs as follows– 1) Nanadisa (100%) 2) Hejaichak (80%) 3) Saron 102 (80%) 4) Samserpur (70%) 5) Laisong Bazar (55%) 6) Choto Wapu (70%) <p><i>ADC directed the BDO to complete the works urgently and place fund requisition with UCs etc.</i></p>	BDO, Jatinga Valley Dev. Block, Mahur

7	Infrastructure	Welfare of Women & Child Development (RIDF)	Model AWC Under Harangajao ITDP Block	<p>➤ BDO reported that work of Model AWC at-</p> <p>1) Maharajpur- 95% completed & only plastering left.</p> <p><i>ADC directed EA to expedite the works and complete urgently.</i></p>	BDO, Harangajao ITDP Block
8	Infrastructure	Welfare of Women & Child Development (RIDF/NIDA)	Model AWC Under Diyungbra Dev.Block	<p>➤ BDO reported that works of 6 No.Model AWCs as follows:</p> <p>1) Wasubil AWC – 100%</p> <p>2) Choto Washiling AWC- 60%</p> <p>3) Diyungjaso AWC- 52%</p> <p>4) Langkula AWC - 70%</p> <p>5) Harmudisa AWC - 70%</p> <p>6) Phalaipha Hadi AWC – 30%</p> <p><i>ADC directed the BDO to expedite the works and to complete urgently.</i></p>	BDO Diyungbra Dev.Block
9	Infrastructure	Welfare of Women & Child Development (NIDA/RIDF)	Model AWC, Diyung Valley Dev. Block, Maibang	<p>➤ BDO reported that the progress of 13No. Model AWCs as follows:</p> <p>1) Moti Daodung – 70%,</p> <p>2) Langaokro – 100%,</p> <p>3) P. Dukhaling- 50%,</p> <p>4) P. Simplangdisa-100%</p> <p>5) Gidingpur- 60%, 6) Gunjung – 70%,</p> <p>7) Maibangsa – 75%,</p> <p>8) Purana Hajong- 50%,</p> <p>9) P. Wadrendisa – 100%,</p> <p>10) Khepre - 70%, 11) Jagdi-I - 70%,</p> <p>12) Guilong Hindu- 70%,</p> <p>13) N. Dibolong- 55%</p> <p><i>ADC directed to EA to expedite the works and complete urgently.</i></p>	BDO, Diyung Valley Dev., Block, Maibang
10	Infrastructure	Welfare of Women & Child Development (NIDA)	Model AWC, New Sangbar Dev. Block	<p>➤ JE reported that 3 No. Model AWCs construction works are in progress as follows:</p> <p>1) AWC at Boungkung - 80%</p> <p>2) AWC at Chaptuk – 80%</p> <p>3) AWC at ChotoLanglai – 80%</p> <p><i>ADC(Dev)directed EA to expedite all the works and to ensure for completion urgently.</i></p>	BDO, New Sangbar
11	Infrastructure	Welfare of Women & Child Development (NIDA-II)	Model AWC, 2024-25	<p>ADO informed that notification of ALCCs for 55 Nos. Model AWCs have been already done and fund requisition may be placed for those Model AWCs, if construction works started, alongwith photographic evidences, NOC etc. He also requested all concerned BDOs cum-Member Secretary, ALCCs to submit the monthly progress report regularly.</p>	ADC i/c./ ADO/DSWO/ All BDOs/ ALCCs

12	Infrastructure	Transformation & Development	Asom Darshan FY/2023-24	<p>➤ EA reported that works of 24No. Schemes under Asom Darshan have been 100% completed and PV to be done for 6 Nos. & 1 No. in progress.</p> <p>ADC directed EA to ensure to complete within projected time so that UCs may be submitted in due course.</p>	PD,DRDA/ All concerned BDOs
13	Infrastructure	Transformation & Development	Asom Darshan FY/2023-24	<p>➤ BDO reported that works of 16 No. were 100% completed, 1 Nos. in progress and PV to be done for 4 Nos.</p> <p>ADC directed BDO to expedite pending works and submit the requisition, UC along with the progress of works.</p>	BDO, Harangajao ITDP Block/
14	Infrastructure	Transformation & Development	Asom Darshan FY/2023-24	<p>➤ BDO reported the progress of works under Asom Darshan as follows:</p> <p>1) Completed - 1 No. & fund released and PV to be done for 3 Nos. and 1No. in progress (95%)</p> <p>ADC instructed to urgently complete all the works and submit requisition, UC accordingly.</p>	BDO, Jatinga Valley Dev. Block/
15	Infrastructure	Transformation & Development	Asom Darshan FY/2023-24	<p>➤ EA reported the progress works under Asom Darshan as follows:</p> <p>1) AT Room at Karbi Baptist Church, Umrangso – 100% pv to be done</p> <p>2) AT Room at Dehangi Shiv Mandir – 50%</p> <p>ADC directed EA to ensure for completion of the works urgently and submit UCs for onward submission to Govt. & this applies to all BDOs</p>	BDO, New Sangbar Dev. Block/ All BDOs
16	Infrastructure	Transformation & Development	Asom Darshan FY/2024-25	<p>ADC directed all concerned BDOs to implement the schemes i.e. Upasanasthalis/Namghars/Mandirs under Asom Darshan by observing all formalities and as per guidelines/ instructions issued from this office and T & D Deptt. And to submit the monthly progress report regularly.</p>	All BDOs

17	Infrastructure	Transformation & Development	Axom Adarxo Gram Yojana (AAGY), FY/2023-24	<ul style="list-style-type: none"> ➤ EA reported that works at Khejurbond AAGY Village -100% completed ➤ Prasadimdik AAGY Village -100% completed <p>ADC(Dev)instructed EA to submit the UC, Completion Report, Hand-over Certificates etc. urgently for onward submission to the Govt.</p>	EE and Estate Officer Rural Dev. Deptt., NCHAC, Haflong
18	Infrastructure	Welfare of Minorities Dev.Deptt.	PMJVK (erstwhile MsDP) FY/2019-20	<ul style="list-style-type: none"> ➤ Regarding PMJVK schemes, ADC(Dev.) directed the EA to submit the details status report of the schemes. 	EE/AEE/JE, PWD(B), Haflong Division
19	Infrastructure	Border Protection & Development	Inter-State Border Dev. Prog.,2015-16	<ul style="list-style-type: none"> ➤ Regarding BADP schemes, ADC(Dev.) directed the EA to submit the details status report of the schemes. 	EE, PWD(B), Haflong Division
20	Infrastructure	Border Protection & Development	Border Area Dev. Prog. (BADP), 2022-23.	<ul style="list-style-type: none"> ➤ Regarding the works viz.: Construction of CC Pavement road from Green Market to Choto-Lokhindong, ADC directed EA to submit the report. 	Asstt.EE, Rural Dev. Deptt., NCHAC, Haflong

21	Economic Development	Industries and Commerce & Public Enterprises	PMEGP, PMFME, UDYAM, (2023-24) & CMAAA	<ul style="list-style-type: none"> ➤ General Manager (i/c.) informed the House that- <ul style="list-style-type: none"> <u>PMEGP:</u> Target is yet to be received from Govt. <u>PMFME:</u> Target received from Govt. - 34 for FY, 2025-26 <u>UDYAM Registration:</u> 159 Nos. for 2025-26 and Online process is going on <u>CMAAA:</u> <ol style="list-style-type: none"> 1) <u>For 2023-24:</u> Out of 175 sanctioned, 3(three) No. beneficiaries opted out and 172 Nos. signed agreement forms. 2) <u>For 2024-25:</u> Interview for selection of beneficiaries are in progress. 	GM, DI & CC, Dima Hasao, Haflong
----	----------------------	--	--	---	----------------------------------

#: (Social Sector/Economic Development/Infrastructure/Finance & Planning/Regulatory/Reforms.
Category-B: Theme specific

Sl. No	Theme	Particulars
1	Sabka Saath Sabka Vikas Sabka Vishwas Sabka Prayaas	The District administration is making every possible effort for successful implementation of developmental schemes initiated by the Government. Regular evaluation and monitoring are being taken up for the proper implementation of the schemes at District level/ Block level for benefits of general public at their doorsteps.
2	Coordination Across Deptt.	As per Govt. direction as and when received and felt necessary by District Administration.

The meeting ended with vote of thanks from the chair.


Addl. District Commissioner (Dev.)
Dima Hasao, Haflong

Memo No. TND-27/20/2023-T&D-DH/128(A)
Copy to:-

Dated, Haflong, 20th May, 2025

1. The Special Commissioner & Secretary to the Govt. of Assam, T & D Deptt. Dispur, for kind information
2. The Secretary to Govt. of Assam, Transformation & Dev. Deptt. Dispur, Ghy-06 for kind information.
3. The Principal Secretary, NCHAC, Dima Hasao, Haflong for kind information.
4. The Addl. Secretary to the Govt. of Assam, Transformation & Dev. Deptt., Dispur, Ghy-06 for information.
5. The Chief of Division i/c. (Hq.), Evaluation & Monitoring Division. T & D Deptt., Dispur for kind information.
6. All concerned Members for information and necessary action accordingly.
7. The Technical Director & DIO, NIC, Dima Hasao, Haflong for information. He is requested to upload the minutes in the District Portal accordingly.
8. PA to DC for kind appraisal of the District Commissioner, Dima Hasao, Haflong.


Addl. District Commissioner (Dev.)
Dima Hasao, Haflong

Monthly Status of Fund receipt and utilization for the Month of April, Year- 2025

Annexure-A

A. For Schemes: Funds received.

Sl. No.	Admin. Deptt.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance With		Opening Balance with the District/ Council/Others - as applicable.		Current Year Allocation to District* (in lakh)		Fund received in the current Year		Total funds available for Scheme	Funds utilized till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilization Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	T & D	MLAADS		State				0		100.00		100.00	100.00		0%	0	0	0	100.00	
2		Untied Fund		State				0		215.00		215.00	215.00		0%	185.00	0	185.00	215.00	
3		Assam Darshan		State				0		292.00		292.00	292.00		0%	23.10	0	23.10	292.00	
4		AAGY		State				0		0		0	0		0%	0	0	0	0	
5	WMD	PMJVK		CSS/State			0	0	0	0	0	0	0	0	0	0	0	0	0	
6	Social Welfare	Model AWC		NIDA-II			0	0	0	1375.00	0	371.25	371.25		0	594.18	0	594.18	371.25	
7	BP&D	BAD(Border)		State			0	0	0	0	0	0	0	Financial Sanction & fund release done by Director's Office, Guwahati						
8	Industries & Commerce	PMEGP		State	Physical Target yet to be received															
9		PMFME		State	Physical Target yet to be received															
10		UDYAM		State	Yet to be started															
11		CMAAA		State	Online registration process going on															

* = will be provided by the HOD / Concerned Agency. PFMS: Public Finance Management System; SLS: State Linked Scheme-State Code

Annexure-B

B. Schemes for which no funds are received by the District/ Council: For (Please visit <https://www.indiabudget.gov.in/index.php> and concerned Ministry / Department website to know the list of Central schemes of current and previous years)

(Rs. in Lakhs)

Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks, if any
1	N/A	N/A	N/A	N/A
2	N/A	N/A	N/A	N/A

[Signature]
 Addl. District Commissioner
 Dima Hasoo District, Imphal

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year

Sl. No.	Admin. Deptt.	Name of Scheme	Number of works sanctioned in the current year	Progress of Current Year works / Services- Categories number of works based on the stage of physical progress						Remarks, if any
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	T & D	MLAADS	18	0	0	0	0	0	18	
2		Untied Fund	8	0	0	0	0	0	8	
3		Assam Darshan	186	0	0	0	0	0	186	
4		AAGY	0	0	0	0	0	0	0	Fund not received from Govt.
5	WMD	PMJVK	0	0	0	0	0	0	0	Fund not received from Govt.
6	Social Welfare	Model AWC	55	0	0	0	1	34	20	
7	BP&D	BAD(Border)	0	0	0	0	0	0	0	Scheme not sanctioned by Govt.
8	Industries & Commerce	PMEGP	a) Physical Target = 30, b) Margin Money = 82.17 Lakhs, c) Forwarded to Bank = 65 Nos., d) Sanctioned = 15 Nos., e) Pending= 18 Nos., f) Rejected= 25 Nos.							
9		PMFME	a) Physical Target =80, b) Forwarded to Bank = 77 Nos., c) Sanctioned = 19 Nos., d) Pending = 25 Nos. e) Rejected = 07 Nos.							
10		UDYAM	UDYAM Registration = 1323 Nos.							
11		CMAAA	b) Sanctioned = 175 Nos., b) Opted out = 3 Nos., c) Total No. of beneficiaries who have signed agreement forms = 172 Nos.							


 Addl. District Commissioner
 Dima Hasao District, Majuli

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years

Sl. No.	Admin. Deptt.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year-Categories works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categories works based on the stage of physical progress						Remarks, if any
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	T & D	MLAADS	12	0	0	0	0	0	12	0	0	0	0	0	
2		Untied Fund	10	0	0	0	0	0	6	4	0	0	0	0	
3		Assam Darshan	31	0	0	0	0	0	29	1	1	0	0	0	
4		AAGY	10	0	0	0	0	0	10	0	0	0	0	0	
5	WMD	PMJVK	4	0	4			4	2	1	0	0	1		Fund not received
6	Social Welfare	Model AWC	29	0	0	0	0	0	6	7	13	3	0	0	
7	BP&D	BAD (Border)	7	0	3	0	0	3	4	0	1	1	1	0	Payment done by Director of Border
8	Industries & Commerce	PMEGP	0	0	0	0	0	0	0	0	0	0	0	0	
9		PMFME	0	0	0	0	0	0	0	0	0	0	0	0	
10		UDYAM	0	0	0	0	0	0	0	0	0	0	0	0	
11		CMAAA	0	0	0	0	0	0	0	0	0	0	0	0	


 Addl. District Commissioner
 Dima Hasao District, Nafong