

Minutes of District Development Committee (DDC)/Review Meeting

Subject	Minutes of District Development Committee/Review Meeting, Dima Hasao
Date & Time	22-01-2025 at 3.00 PM
Venue	Conference Hall, O/o. the District Commissioner, Dima Hasao, Haflong
Participants	Annexure- 1.1
Absentees	Annexure- 1.2

The meeting was chaired by Shri A.K.Ilias Noshim Ahmed, ACS, Addl. District Commissioner (Dev.), Dima Hasao , Haflong.

At the very outset, the Chairman welcomed all the members present in the meeting.

Discussions and review was held as follows:

Category-A : Department/Schemes specific-

Sl. No.	Sector	Admin. Deptt.	Scheme/ Project/ Programme	Decision taken/ Action to be taken	Agency Responsible & Timeline
1	Infrastructure	Transformation & Development	MLA ADS Fund, 2023-24	<ul style="list-style-type: none"> > EE i/c. DRDA reported that land issue pertaining to Market Shed at Mahadev Tilla & Songpijang Point is is solved and P/E will be submitted shortly. > He also informed that 11 No. works have been completed and 3 Nos. – PV is to be done and requisition for 1 No. is to be submitted. <p style="text-align: center;"><i>ADC directed EE, i/c. to ensure to complete the remaining works within projected time.</i></p>	PD, DRDA Dima Hasao, Haflong (BDO ,Diyung Valley/ Jatinga Valley/ New Sangbar)
2	Infrastructure	Transformation & Development	Untied Fund, 2022-23	<ul style="list-style-type: none"> > EA reported the progress of on-going works are as follows: <ol style="list-style-type: none"> 1) Const. of School building for Hindu ME School at Hajaichak-90%. 2) Infrastructure development of Centre for Community activity near M/S. Dima Hasao Live Stock Farming Co-operative Society – 70% and requisition submitted for both the works. <p>ADC instructed EA to expedite the works and complete for submission of UCs urgently.</p>	Asstt. EE, Rural Dev. Deptt., NCHAC, Haflong/ AEE, PWD(B), Haflong Division/ Member Secretary, Const. Committee
3	Infrastructure	Transformation & Development	Untied Fund 2023-24	<p>The progress of works executed by EE, PWD(B) under the supervision of concerned Construction Committees as follows:</p> <ul style="list-style-type: none"> > Infrastructure Dev. near ISKCON Temple (Radha Gopinath Mandir) 	Construction Committees/ EE, PWD(B), Haflong Division

				<p>located at Welfare Office, Hagjer Nagar (Tilla Basti), Haflong – 50% and requisition submitted and PV done.</p> <ul style="list-style-type: none"> ➤ Development of Sri Krishna Chaitanya Gaudiya Sevashram, Kana Basti, Haflong – 50% and requisition submitted and PV done. ➤ Const. of Boundary Fencing & Gou Prashishan Kendra near Keshav Smarak Nyas, Umrangso – 15% ➤ Const. of Haflong Namghar at Haflong – 30% <p>ADC instructed EA to expedite the above mentioned works and to complete urgently and to submit UC for onward submission to Govt.</p>	
4	Infrastructure	Transformation & Development	Untied Fund 2023-24	<ul style="list-style-type: none"> ➤ JE reported that the work- Const. of Irrigation Bandh at Hajadisa area is 100% completed and PVR submitted. <p>ADC informed that approval of FS will be done and fund will be released shortly.</p>	EE, Irrigation East Division, Maibang/ ADO/JDAA
5	Infrastructure	Welfare of Women & Child Development (RIDF/NIDA)	Model AWC under Jatinga Valley Dev. Block	<ul style="list-style-type: none"> ➤ BDO reported that the progress of construction of 6 No. Model AWCs as follows– <ul style="list-style-type: none"> a) Nanadisa (100%) b) Hejaichak (80%) c) Saron 102 (90%) d) Samserpur (40%) e) Laisong Bazar (70%) f) Choto Wapu (70%) <p>ADC directed the BDO to complete the works urgently.</p>	BDO, Jatinga Valey Dev. Block, Mahur
6	Infrastructure	Welfare of Women & Child Development (RIDF)	Model AWC under Harangajao ITDP Block	<ul style="list-style-type: none"> ➤ BDO reported that work of Model AWC of Maharajpur is - 50%. <p>ADC directed EA to expedite the works and complete urgently.</p>	BDO, Harangajao ITDP Block
7	Infrastructure	Welfare of Women & Child Development (RIDF/NIDA)	Model AWC Under Diyungbra Dev. Block	<ul style="list-style-type: none"> ➤ BDO reported that works of 6 No. Model AWCs as follows: <ol style="list-style-type: none"> 1) Wasubil AWC – 90% 2) Choto Washiling AWC- 60% 3) Diyungjaso AWC- 46% 4) LangkulaAWC - 30% 5) Harmudisa AWC - 45% 6) Phalaipha Hadi AWC – 10% 	BDO Diyungbra Dev. Block

				<i>ADC directed the BDO to expedite the works and to complete urgently.</i>	
8	Infrastructure	Welfare of Women & Child Development (NIDA/RIDF)	Model AWC , Diyung Valley Dev. Block, Maibang	<p>➤ BDO reported that the progress of 13 No. Model AWCs as follows:</p> <ol style="list-style-type: none"> 1) Moti Daodung – 60%, 2) Langaokro – 100%, 3) P.Dukhaling - 45%, 4) P.Simplangdisa – 95%, 5) Gidingpur- 50%, 6) Gunjung – 70%, 7) Maibangsa – 75%, 8) Purana Hajong - 45%, 9) P.Wadrenngdisa – 100%, 10) Khepre - 50%, 11) Jagdi-I - 45%, 12) Guilong Hindu - 30%, 13) N. Dibolong - 50% <p><i>ADC directed to EA to expedite the works and complete urgently.</i></p>	BDO, Diyung Valley Dev., Block, Maibang
9	Infrastructure	Welfare of Women & Child Development (NIDA)	Model AWC, New Sangbar Dev. Block	<p>➤ JE reported that 3 No. Model AWCs construction works are in progress as follows:</p> <ol style="list-style-type: none"> 1) AWC at Boungkung - 70% 2) AWC at Chaptuk – 70% 3) AWC at Choto Langlai – 65% <p><i>ADC (Dev) directed EA to expedite the works and to ensure to complete all urgently.</i></p>	BDO, New Sangbar
10	Infrastructure	Transformation & Development	Asom Darshan FY/2023-24	<p>➤ <i>EE i/c. reported that works of 20 No. Schemes under Asom Darshan have been 100% completed and 11 Nos. in progress.</i></p> <p><i>ADC directed EA to ensure to complete within projected time so that UCs may be submitted in due course.</i></p>	PD, DRDA, Dima Hasao, Haflong
15	Infrastructure	Transformation & Development	Asom Darshan FY/2023-24	<p>➤ BDO reported that works of 12 No. were 100% completed, 5 Nos. in progress and requisition for 4 Nos. to be submitted.</p> <p><i>ADC directed BDO to expedite pending works and submit the requisition, UC along with the progress of works and this applies to all concerned Executing Agencies/ Deptts. and for all other schemes as well.</i></p>	BDO, Harangajao ITDP Block/ All Executing Agencies/ BDOs/ Deppts.

16	Infrastructure	Transformation & Development	Axom Adarxo Gram Yojana (AAGY), FY/2023-24	<p>➤ EA reported that works at Khejurbond AAGY Village is almost 100% completed and 6 No. works at Prasadindik AAGY Village are 100% completed and 3 Nos. will be completed soon.</p> <p>ADC (Dev) instructed to expedite the works for early completion of project and to submit the requisition and UCs urgently.</p>	EE and Estate Officer Rural Dev. Deptt., NCHAC, Haflong
17	Infrastructure	Welfare of Minorities Dev. Deptt.	PMJVK (erstwhile MsDP) FY/2019-20	<p>➤ Regarding PMJVK schemes, ADC(Dev.) informed that PV will be done and accordingly fund will be released as and when the fund is released from Govt.</p>	EE, PWD(B), Haflong Division
18	Infrastructure	Border Protection & Development	Inter-State Border Dev. Prog., 2015-16	<p>➤ Regarding BADP schemes, ADC(Dev.) informed that a separate meeting will be held with the Executing Agencies/ Deptts. to review the progress of works in some other.</p>	EE, PWD(B), Haflong Division
19	Infrastructure	Border Protection & Development	Border Area Dev. Prog. (BADP), 2022-23.	<p>➤ Regarding the works viz.: Construction of CC Pavement road from Green Market to Choto-Lokhinding, the Physical inspection report has been already sent to Director's office as payment will be done from there.</p>	Asstt. EE, Rural Dev. Deptt., NCHAC, Haflong
20	Economic Development	Industries and Commerce & Public Enterprises	PMEGP, PMFME, UDYAM, (2023-24) & CMAAA	<p>➤ General Manager (i/c.) informed the house that-</p> <p>PMEGP: Phy. Target = 30, Margin Money=82.17 Lakh Forwarded to Bank= 42 Nos. Sanctioned= 5 Nos. Disbursed=nil Pending with bank= 18 Nos. Rejected by bank= 19 Nos.</p> <p>PMFME: Phy. Target = 80, Forwarded to Bank= 23 Nos. Sanctioned= 1 Pending-21 Nos. Reject=2 No.</p> <p>UDYAM Registration: 1148 Nos.</p> <p>CMAAA: Out of 175 sanctioned, 3(three) No. beneficiaries opted out and 172 Nos. signed agreement forms and 95% were benefitted under this scheme.</p>	GM, DI & CC, Dima Hasao, Haflong

#: (Social Sector/Economic Development/Infrastructure/Finance & Planning/Regulatory/Reforms.
 Category-B: Theme specific

Sl. No	Theme	Particulars
1	Sabka Saath Sabka Vikas Sabka Vishwas Sabka Prayaas	The District administration is making every possible effort for successful implementation of developmental schemes of government. Regular evaluation and monitoring have done for the proper implementation of schemes at grass root level for benefits of last mile general public at their door steps.
2	Coordination across Deptt.	

The meeting ended with vote of thanks from the chair.

Signed by

A K Ilias Noshim Ahmed

Date: 27-01-2025 11:09:54

Addl. District Commissioner (Dev.)
 Dima Hasao Dist., Haflong

Dated, Haflong, 24th January, 2024.

Memo No. TND-27/20/2023-T&D-DH/362259

Copy to:-

1. The Special Commissioner & Secretary to Govt. of Assam, Transformation & Dev. Deptt. Dispur, Ghy-06 for kind information.
2. The Principal Secretary, NCHAC, Dima Hasao, Haflong for kind information.
3. The Secretary to Govt. of Assam, Transformation & Dev. Deptt. Dispur, Ghy-06 for kind information.
4. The Addl. Director (DCP), Transformation & Dev. Deptt., Dispur, Ghy-06 for information.
5. The Chief of Division i/c. (Hq.), Evaluation & Monitoring Division. T & D Deptt., Dispur for kind information.
6. All concerned Members for information and necessary action accordingly.
7. The Technical Director & DIO, NIC, Dima Hasao, Haflong for information. He is requested to upload the minutes in the District Portal accordingly.
8. PA to Hon'ble Minister, Power, Co-operation etc., Assam & MLA, Haflong (ST) LAC for kind appraisal of the Minister.
9. PA to DC for kind appraisal of the District Commissioner, Dima Hasao, Haflong.

e-signed

Addl. District Commissioner (Dev.)
 Dima Hasao Dist., Haflong

Annexure-A

Monthly Status of Fund receipt and utilization for the Month of January, Year- 2025

A. For Schemes: Funds received.

Sl. No.	Admin. Deptt.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/ State/ EAP etc.	Opening Balance With CNA/SNA/Others - as applicable.		Opening Balance with the District/ Council/Others - as applicable.		Current Year Allocation to District* (in lakh)		Fund received in the current Year		Total funds available for Scheme	Funds utilized till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilization Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks	
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	
1	T & D	MLAADS		State			0			100.00		90.00	90.00		51%	0	41.00	0	39.00		
2		Untied Fund		State			0			270.00		270.00	270.00		50%	0	0	0	270.00		
3		Assam Darshan		State				0			93.00		93.00	93.00		40%	0	0	0	93.00	
4		AAGY		State				0			80.00		80.00	80.00		40%	0	0	0	80.00	
5	WMD	PMJVK		CSS/State			0	0	0	0	0	0	0	0	0	0	0	0	0		
6	Social Welfare	Model AWC		RIDF			0	0	0	725.00	0	435.00	435.00		30%	0	0	0	435.00		
7	BP&D	BAD(Border)		State			0	0	0	0	0	0	0	Financial Sanction & fund release done by Director's Office, Guwahati							
8	Industries & Commerce	PMEGP		State	a) Physical Target = 30, b) Margin Money = 82.17 Lakhs, c) Forwarded to Bank = 42 Nos., d) Sanctioned = 6, e) Disbursed = Nil, f) Pending = 08, g) Rejected = 36 No.																
9		PMFME		State	a) Physical Target = 80, b) Forwarded to Bank = 39 Nos., c) Sanctioned = 1 No., d) Pending = 36 Nos. e) Rejected = 2 Nos.																
10	Commerce	UDYAM		State	UDYAM Registration = 11268 Nos.																
11		CMAAA		State	a) Sanctioned = 175 Nos., b) Opted out = 3 Nos., c) Total No. of beneficiaries who have signed agreement forms = 172 Nos.																

* = will be provided by the HOD / Concerned Agency. PFMS: Public Finance Management System; SLS: State Linked Scheme-State Code

Annexure-B

B. Schemes for which no funds are received by the District/ Council: For (Please visit <https://www.indiabudget.gov.in/index.php> and concerned Ministry / Department website to know the list of Central schemes of current and previous years)

(Rs. in Lakhs)

Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks, if any
1	N/A	N/A	N/A	N/A
2	N/A	N/A	N/A	N/A


Addl. District Commissioner
Dimas Hasao District, Haflong

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year

Sl. No.	Admin. Deptt.	Name of Scheme	Number of works sanctioned in the current year	Progress of Current Year works / Services- Categories number of works based on the stage of physical progress						Remarks, if any
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	T & D	MLAADS	12	8	2	1	0	1	0	
2		Untied Fund	10	6	0	2	1	1	0	
3		Assam Darshan	31	20	7	1	1	2	0	
4		AAGY	10	6	2	2	0	0	0	
5	WMD	PMJVK	0	0	0	0	0	0	0	Fund not received from Govt.
6	Social Welfare	Model AWC	29	3	6	11	7	2	0	
7	BP&D	BAD(Border)	0	0	0	0	0	0	0	Scheme not sanctioned by Govt.
8	Industries & Commerce	PMEGP	a) Physical Target = 30, b) Margin Money = 82.17 Lakhs, c) Forwarded to Bank = 42 Nos., d) Sanctioned = 6, e) Disbursed= Nil, f) Pending= 08, f) Rejected= 36 No.							
9		PMFME	a) Physical Target =80, b) Forwarded to Bank = 39 Nos., c) Sanctioned = 1 No., d) Pending = 36 Nos. e) Rejected = 2 Nos.							
10		UDYAM	UDYAM Registration = 11268 Nos.							
11		CMAAA	a) Sanctioned = 175 Nos., b) Opted out = 3 Nos., e) Total No. of beneficiaries who have signed agreement forms = 172 Nos.							


 Addl. District Commissioner
 Dima Hasoo District, Haflong

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years

Sl. No.	Admin. Deptt.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year-Categories works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categories works based on the stage of physical progress						Remarks, if any
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	T & D	MLAADS	19	0	0	0	0	0	19	0	0	0	0	0	
2		Untied Fund	5	0	0	0	0	0	5	0	0	0	0	0	
3		Assam Darshan	9	1	0	0	0	1	8	0	0	0	0	0	
4		AAGY	13	0	0	0	0	0	13	0	0	0	0	0	
5	WMD	PMJVK	4	0	4			4	2	1	0	0	1		
6	Social Welfare	Model AWC	12	0	0	0	0	0	12	0	0	0	0	0	
7	BP&D	BAD (Border)	7	0	3	0	0	3	4	0	1	1	1	0	
8	Industries & Commerce	PMEGP	0	0	0	0	0	0	0	0	0	0	0	0	
9		PMFME	0	0	0	0	0	0	0	0	0	0	0	0	
10		UDYAM	0	0	0	0	0	0	0	0	0	0	0	0	
11		CMAAA	0	0	0	0	0	0	0	0	0	0	0	0	

[Signature]
 Addl. District Commissioner
 Dima Hasoo District, Nafloog