

Minutes of District Development Committee (DDC)/Review Meeting

Subject	Minutes of District Development Committee/Review Meeting, Dima Hasao
Date & Time	27-02-2025 at 3.00 PM
Venue	Conference Hall, O/o. the District Commissioner, Dima Hasao, Haflong
Participants	Annexure- 1.1
Absentees	Annexure- 1.2

The meeting was presided by **Shri A.K.Ilias Noshim Ahmed, ACS**, Addl. District Commissioner (Dev.), Dima Hasao , Haflong.

At the outset, the Chairman welcomed all the members present in the meeting.

He requested all concerned Executing Agencies/Depts. to complete all on-going schemes urgently and submit the pending UCs for onward submission to Govt.

Discussions and review was held as follows:

Category-A : Department/Schemes specific-

Sl. No.	Sector	Admin. Deptt.	Scheme/ Project/ Programme	Decision taken/ Action to be taken	Agency Responsible & Timeline
1	Infrastructure	Transformation & Development	MLA ADS Fund, 2023-24	<ul style="list-style-type: none"> > EA reported that progress of works - Market Shed at Mahadev Tilla & Songpijang Point is 20% and will be completed soon. > He also informed that 11 No. works have been completed and requisition for 1 No. i.e. Community Centre at Umrangso Shiv Mandir, Kamala Bagan is to be submitted. <p style="color: blue; font-style: italic;">ADC directed EA/concerned BDOs to ensure to complete the remaining works urgently and submit the UCs for onward submission to Govt.</p>	PD, DRDA Dima Hasao, Haflong /All BDOs
2	Infrastructure	Transformation & Development	Untied Fund, 2022-23	<ul style="list-style-type: none"> > EA reported the progress of on-going works are as follows: <ol style="list-style-type: none"> 1) Const. of School building for Hindu ME School at Hajaichak- 90% and PV is yet to be done. 2) Infrastructure development of Centre for Community activity near M/S. Dima Hasao Live Stock Farming Co-operative Society – 70%. <p style="color: blue; font-style: italic;">ADC instructed EA to complete both the works urgently so that UC may be submitted to Govt. in time. He also requested all concerned EAs to submit the final installment UCs and hand over certificates etc. if not submitted earlier</p>	Asstt. EE, Rural Dev. Deptt., NCHAC, Haflong/ AEE, PWD(B), Haflong Division/ Member Secretary, Const. Committee
3	Infrastructure	Transformation	Untied	The progress of works executed by EE, PWD(B) under the supervision of	Construction

		& Development	Fund 2023-24	<p>concerned Construction Committees as follows:</p> <ul style="list-style-type: none"> ➤ Infrastructure Dev. near ISKCON Temple (Radha Gopinath Mandir) located at Welfare Office, Hagjer Nagar (Tilla Basti), Haflong – 50% and 1st Installment fund released. ➤ Development of Sri Krishna Chaitanya Gaudiya Sevashram, Kana Basti, Haflong – 50% and 1st Installment fund released. ➤ Const. of Boundary Fencing & Gou Prashishan Kendra near Keshav Smarak Nyas, Umrangso – 15% , requisition not received. ➤ Const. of Haflong Namghar at Haflong – 30% & PV to be done. <p>ADC instructed EA to expedite the above mentioned works and to complete urgently and to submit UC for onward submission to Govt. All concerned EAs are also requested to submit UCs, Hand over certificates etc. if not submitted earlier.</p> <p>ADC to discuss with Member-Secy. and Technical Members later today.</p>	Committees/ EE, PWD(B), Haflong Division
4	Infrastructure	Welfare of Women & Child Development (RIDF/NIDA)	Model AWC under Jatinga Valley Dev. Block	<ul style="list-style-type: none"> ➤ BDO reported that the progress of construction of 6 No. Model AWCs as follows– <ul style="list-style-type: none"> a) Nanadisa (100%) b) Hejaichak (75%) c) Saron 102 (80%)- reqn. submitted d) Samserpur (63%) e) Laisong Bazar (50%) f) Choto Wapu (70%) <p>ADC directed the BDO to complete the works urgently.</p>	BDO, Jatinga Valey Dev. Block, Mahur
6	Infrastructure	Welfare of Women & Child Development (RIDF)	Model AWC under Harangaja o ITDP Block	<ul style="list-style-type: none"> ➤ BDO reported that work of Model AWC of Maharajpur is - 85%. <p>ADC directed EA to expedite the works and complete urgently.</p>	BDO, Harangajao ITDP Block
7	Infrastructure	Welfare of Women & Child Development (RIDF/NIDA)	Model AWC Under Diyungbra Dev. Block	<ul style="list-style-type: none"> ➤ BDO reported that works of 6 No. Model AWCs as follows: <ol style="list-style-type: none"> 1) Wasubil AWC – 94% 2) Choto Washiling AWC- 60% 3) Diyungjaso AWC- 46% 4) LangkulaAWC - 60% 5) Harmudisa AWC - 60% 	BDO Diyungbra Dev.Block

				<p>6) Phalaipha Hadi AWC – 20%</p> <p><i>ADC directed the BDO to expedite the works and to complete urgently.</i></p>	
8	Infrastructure	Welfare of Women & Child Development (NIDA/RIDF)	<p>Model AWC , Diyung Valley Dev. Block, Maibang</p>	<p>➤ BDO reported that the progress of 13 No. Model AWCs as follows:</p> <ol style="list-style-type: none"> 1) Moti Daodung – 70%, 2) Langaokro – 100%, 3) P.Dukhaling - 50%, 4) P.Simplangdisa-100% (ADC to verify) 5) Gidingpur- 60%, 6) Gunung – 70%, 7) Maibangsa – 75%, 8) Purana Hajong - 50%, 9) P.Wadrenghisa – 100%,- ADC to verify 10) Khepre - 70%, 11) Jagdi-I - 70%, 12) Guilong Hindu - 70%, 13) N. Dibolong - 55% <p><i>ADC directed to EA to expedite the works and complete urgently.</i></p>	<p>BDO, Diyung Valley Dev., Block, Maibang</p>
9	Infrastructure	Welfare of Women & Child Development (NIDA)	<p>Model AWC, New Sangbar Dev. Block</p>	<p>➤ JE reported that 3 No. Model AWCs construction works are in progress as follows:</p> <ol style="list-style-type: none"> 1) AWC at Boungkung - 70% 2) AWC at Chaptuk – 80% (Reqn. Submitted) 3) AWC at Choto Langlai – 70% <p><i>ADC (Dev) directed EA to expedite the works and to ensure to complete all urgently.</i></p>	<p>BDO, New Sangbar</p>
10	Infrastructure	Transformation & Development	<p>Asom Darshan FY/2023-24</p>	<p>➤ <i>EA reported that works of 24 No. Schemes under Asom Darshan have been 100% completed and 7 Nos. in progress.</i></p> <p><i>ADC directed EA to ensure to complete within projected time so that UCs may be submitted in due course.</i></p>	<p>PD, DRDA/All concerned BDOs</p>
15	Infrastructure	Transformation & Development	<p>Asom Darshan FY/2023-24</p>	<p>➤ BDO reported that works of 16 No. were 100% completed, 1 Nos. in progress (80%) and requisition for 4 Nos. submitted.</p> <p><i>ADC directed BDO to expedite pending works and submit the requisition, UC along with the progress of works and this applies to all concerned Executing Agencies/ Deptts</i></p>	<p>BDO, Harangajao ITDP Block/ All Executing Agencies/ BDOs/ Depptts.</p>

	Infrastructure	Transformation & Development	Asom Darshan FY/2023-24	<p>➤ BDO reported the progress of works under Asom Darshan as follows:</p> <p>1) Completed - 1 No. & PV done.</p> <p>2) In Progress – 4 Nos.</p> <p><i>ADC instructed to urgently complete all the works and submit requisition, UC accordingly.</i></p>	BDO, Jatinga Valley Dev. Block/
16	Infrastructure	Transformation & Development	Axom Adarxo Gram Yojana (AAGY) , FY/2023-24	<p>➤ EA reported that works at Khejurbond AAGY Village is 100% completed and PV to be done and progress for 9 No. works at Prasadindik AAGY Village are 100% completed and PV done.</p> <p>➤ <i>ADC (Dev) instructed EA to contact the concerned Verifying Officer for Khejurbond for urgent PV and submit the report.</i></p>	EE and Estate Officer Rural Dev. Deptt., NCHAC, Haflong
17	Infrastructure	Welfare of Minorities Dev. Deptt.	PMJVK (erstwhile MsDP) FY/2019-20	➤ Regarding PMJVK schemes, ADC(Dev.) informed that Geo-tagging are in progress and fund will be sanctioned as and when the fund is released from Govt.	EE, PWD(B), Haflong Division
18	Infrastructure	Border Protection & Development	Inter-State Border Dev. Prog., 2015-16	Regarding BADP schemes, ADC(Dev.) informed that a separate meeting will be held with the Executing Agencies/ Deptts. to review the progress of works in some other.	EE, PWD(B), Haflong Division
19	Infrastructure	Border Protection & Development	Border Area Dev. Prog. (BADP), 2022-23.	➤ Regarding the works viz.: Construction of CC Pavement road from Green Market to Choto- Lokhinding , the Physical inspection report has been already sent to Director's office as payment will be done from there.	Asstt. EE, Rural Dev. Deptt., NCHAC, Haflong
20	Economic Development	Industries and Commerce & Public Enterprises	PMEGP, PMFME, UDYAM, (2023-24) & CMAAA	<p>➤ General Manager (i/c.) informed the house that-</p> <p>PMEGP: Phy. Target = 30, Margin Money=82.17 Lakh Forwarded to Bank= 65 Nos. Sanctioned= 11 Nos. Pending with bank= 29 Nos. Returned by bank= 25 Nos.</p> <p>PMFME: Phy. Target = 80, Forwarded to Bank= 77 Nos. Sanctioned= 11 Nos. Pending=59 Nos. Returned=7 No.</p> <p>UDYAM Registration: 1323 Nos.</p> <p>CMAAA: Out of 175 sanctioned, 3(three) No. beneficiaries opted out and 172 Nos. signed agreement forms.</p>	GM, DI & CC, Dima Hasao, Haflong

#: (Social Sector/Economic Development/Infrastructure/Finance & Planning/Regulatory/Reforms.

Category-B: Theme specific

Sl. No	Theme	Particulars
1	Sabka Saath Sabka Vikas Sabka Vishwas Sabka Prayaas	The District administration is making every possible effort for successful implementation of developmental schemes initiated by the Government. Regular evaluation and monitoring are being taken up for the proper implementation of the schemes at District level/Block level for benefits of general public at their door steps.
2	Coordination across Deptt.	

The meeting ended with vote of thanks from the chair.

Signed by

A K Ilias Noshim Ahmed

Date: 13-03-2025 12:38:40

Addl. District Commissioner (Dev.)
Dima Hasao Dist., Haflong

Memo No. TND-27/20/2023-T&D-DH/384039

Dated, Haflong, 13th March, 2025

Copy to:-

1. The Special Commissioner & Secretary to Govt. of Assam, Transformation & Dev. Deptt. Dispur, Ghy-06 for kind information.
2. The Principal Secretary, NCHAC, Dima Hasao, Haflong for kind information.
3. The Secretary to Govt. of Assam, Transformation & Dev. Deptt. Dispur, Ghy-06 for kind information.
4. The Addl. Director (DCP), Transformation & Dev. Deptt., Dispur, Ghy-06 for information.
5. The Chief of Division i/c. (Hq.), Evaluation & Monitoring Division. T & D Deptt., Dispur for kind information.
6. All concerned Members for information and necessary action accordingly.
7. The Technical Director & DIO, NIC, Dima Hasao, Haflong for information. He is requested to upload the minutes in the District Portal accordingly.
8. PA to DC for kind appraisal of the District Commissioner, Dima Hasao, Haflong.

e-signed

Addl. District Commissioner (Dev.)
Dima Hasao Dist., Haflong

Monthly Status of Fund receipt and utilization for the Month of February, Year- 2025

A. For Schemes: Funds received.

Sl. No.	Admin. Deptt.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/ State/ EAP etc.	Opening Balance With CNA/SNA/Others - as applicable.		Opening Balance with the District/ Council/ Others - as applicable.		Current Year Allocation to District* (in lakh)		Fund received in the current Year		Total funds available for Scheme	Funds utilized till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilization Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	T & D	MLAADS		State				0		100.00		90.00	90.00		81%	0	73.00	0	17.00	
2		Untied Fund		State				0		270.00		270.00	270.00		50%	0	85.00	0	185.00	
3		Assam Darshan		State				0		93.00		93.00	93.00		70%	0	62.40	0	30.60	
4		AAGY		State				0		80.00		80.00	80.00		40%	0	0	0	80.00	
5	WMD	PMJVK		CSS/State			0	0	0	0	0	0	0	0	0	0	0	0	0	
6	Social Welfare	Model AWC		RIDF			0	0	0	725.00	0	435.00	435.00		30%	0	0	0	435.00	
7	BP&D	BAD(Border)		State			0	0	0	0	0	0	0	Financial Sanction & fund release done by Director's Office, Guwahati						
8	Industries & Commerce	PMEGP		State	a) Physical Target = 30, b) Margin Money = 82.17 Lakhs, c) Forwarded to Bank = 65 Nos., d) Sanctioned = 11, e) Disbursed= Nil, f) Pending= 29, f) Rejected= 25 Nos.															
9		PFME		State	a) Physical Target =80, b) Forwarded to Bank = 77 Nos., c) Sanctioned = 11 No., d) Pending = 59 Nos. e) Rejected = 07 Nos.															
10	Commerce	UDYAM		State	UDYAM Registration = 1323 Nos.															
11		CMAAA		State	a) Sanctioned = 175 Nos., b) Opted out = 3 Nos., c) Total No. of beneficiaries who have signed agreement forms = 172 Nos.															

* = will be provided by the HOD / Concerned Agency. PFMS: Public Finance Management System; SLS: State Linked Scheme-State Code

B. Schemes for which no funds are received by the District/ Council: For (Please visit <https://www.indiabudget.gov.in/index.php> and concerned Ministry / Department website to know the list of Central schemes of current and previous years)

(Rs. in Lakhs)

Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks, if any
1	N/A	N/A	N/A	N/A
2	N/A	N/A	N/A	N/A

[Signature]
 Addl. District Commissioner
 Dima Hasao District Hailong

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year

Sl. No.	Admin. Deptt.	Name of Scheme	Number of works sanctioned in the current year	Progress of Current Year works / Services- Categories number of works based on the stage of physical progress					Remarks, if any	
				100%	75-99%	50-74%	25-49%	1-25%		Not started
1	T & D	MLAADS	12	10	2	0	0	0	0	
2		Untied Fund	10	6	0	3	1	0	0	
3		Assam Darshan	31	22	7	1	1	0	0	
4		AAGY	10	10	0	0	0	0	0	
5	WMD	PMJVK	0	0	0	0	0	0	0	Fund not received from Govt.
6	Social Welfare	Model AWC	29	3	6	11	7	2	0	
7	BP&D	BAD(Border)	0	0	0	0	0	0	0	Scheme not sanctioned by Govt.
8	Industries & Commerce	PMEGP	b) Physical Target = 30, b) Margin Money = 82.17 Lakhs, c) Forwarded to Bank = 65 Nos., d) Sanctioned = 11, e) Disbursed= Nil, f) Pending= 29, f) Rejected= 25 No.							
9		PMFME	b) Physical Target =80, b) Forwarded to Bank = 77 Nos., c) Sanctioned = 11 No., d) Pending = 59 Nos. e) Rejected = 07 Nos.							
10		UDYAM	UDYAM Registration = 1323 Nos.							
11		CMAAA	b) Sanctioned = 175 Nos., b) Opted out = 3 Nos., c) Total No. of beneficiaries who have signed agreement forms = 172 Nos.							


 Addl. District Commissioner
 Dima Hasao District Haflong

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years

Sl. No.	Admin. Deptt.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year-Categories works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categories works based on the stage of physical progress						Remarks, if any
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	T & D	MLAADS	19	0	0	0	0	0	19	0	0	0	0	0	
2		Untied Fund	5	0	0	0	0	0	5	0	0	0	0	0	
3		Assam Darshan	9	1	0	0	0	1	8	0	0	0	0	0	
4		AAGY	13	0	0	0	0	0	13	0	0	0	0	0	
5		WMD	PMJVK	4	0	4			4	2	1	0	0	1	Fund not received
6	Social Welfare	Model AWC	12	0	0	0	0	0	12	0	0	0	0	0	
7	BP&D	BAD (Border)	7	0	3	0	0	3	4	0	1	1	1	0	Payment done by Director of Border
8	Industries & Commerce	PMEGP	0	0	0	0	0	0	0	0	0	0	0	0	
9		PMFME	0	0	0	0	0	0	0	0	0	0	0	0	
10		UDYAM	0	0	0	0	0	0	0	0	0	0	0	0	
11		CMAAA	0	0	0	0	0	0	0	0	0	0	0	0	


 Addl. District Commissioner
 Dina Hasao District Haflong