Minutes of the meeting of District Development Committee (DDC) for the month of March' 2022 held on 22/03/2022 at 3.00 PM in the Conference Hall of the Office of the Deputy Commissioner, Dima Hasao, Haflong.

Members Present: - Annexure - A

The meeting was presided by Smti Nazreen Ahmed, ACS, Deputy Commissioner, Dima Hasao, Haflong.

At the outset, the Deputy Commissioner, Dima Hasao, Haflong welcomed all the members present and then initiated the discussion on the development schemes like PMEGP, COVID, Yoga Centre, BADP, MLALAD Fund, Untied Fund, AAGY, Assam Darshan, PMJVK (erstwhile MsDP), E-shram etc. After a brief discussion, the meeting reviewed the progress of the schemes and following decision were taken.

Sl. No.	Point of discussion on Project/Scheme	Status of the schemes	Executing Agency
1	COVID	 Ex-gratia @ 50,000.00 (COVID 19) 39 nos of beneficiary have been benefitted under the scheme. There is an addition of 9 nos of beneficiaries since last month CM Widow Support Scheme @ 2,50,000.00 4 nos of beneficiary have been benefitted under the scheme Prarthana Scheme @ 1,00,000.00 10 nos of beneficiary have been benefitted under the scheme SDRF – 4 nos of schemes have been approved in the SEC meeting. Waiting for Administrative approval. COVID Vaccination drive for school children between 12 to 14 years was launched by DC, Dima Hasao on March 16' 2022. 	DDMA, Dima Hasao, Haflong
2	PMEGP	Physical Target – 75 nos Sanctioned as on 21/03/2022 – 36 nos Forwarded to Banks -72 nos	General Manager, DICC, Dima Hasao, Haflong
3	Yoga Centre	There are 2 (two) nos of Yoga Centre in this District i.e. one at Diyungmukh and other one is at Harangajao. As reported by the Joint Director of Health Services, Yoga Centre located at Diyungmukh is not functioning since 2018. Accordingly, the matter was informed to the Mission Director, AYUSH by the Joint Director of Health Services, Dima Hasao, Haflong. Instruction is awaited from Director, AYUSH regarding closure or contimitation of the Yoga Centre.	Joint Director of Health Services, Dima Hasao, Haflong

4	Border Area Development Programme	6 (six) nos of BOP had been sanctioned under Inter – State Border Areas Development Programme for the year 2015-16. Out of which 2 (two) have been completed by the Executing Agency and the rest one are in progress and will be completed within June' 2022.	Executive Engineer, PWD (Building), Haflong Division
6	MLALAD Fund	(a) Fund received – 80,00,000.00 (b) No. of scheme taken - 9 (Nine) (c) Present status – Works are going on Deputy Commissioner instructed the Executing Agency to complete all the works sanctioned under MLALAD Fund 2021-22 within June of this year.	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
		1) Untied Fund 2019-20 (a) Fund sanctioned – 6,06,00,000.00 (b) No of work sanctioned – 12 (c) No of work completed – 10 (ten) (d) No of work in progress – 2 (two) 2) Untied Fund 2020-21 (a) Fund received – 2,15,00,000.00 (b) No of works sanctioned – 6 (six) (c) No of works completed – 2 (two) (d) No of work in progress – 4 (four) 3) Untied Fund 2021-22 (a) Fund received – 1,25,00,000.00 (b) Implementation are in progress Deputy Commissioner instructed the Executing Agency to complete all pending works within June' 2022.	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
7	Assam Darshan	Assam Darshan 2019-20 1) Fund received – 80,00,000.00 2) No of works sanctioned – 8 (eight) 3) No of work completed – 6 (six) 4) No of work are in progress – 2 (two) Assam Darshan 2020-21 1) Fund received – 22,50,000.00 2) No of Namghars benefitted – 9 (Nine) 3) Fund disbursed – 22,50,000.00 4) Namghar completed – 4 nos 5) Work in progress – 5 nos Assam Darshan 2021-22 1) Fund received – 22,50,000.00 2) No of Namghars to be benefitted – 9 (nine) 3) Implementation are in progress	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
8	PMJVK (erstwhile MSDP)	MSDP for the year 2016-17 (PWD Roads) (a) Project cost :- 9.00 Crore (b) Addl. Classroom - 64 Units (c) Hostel building - 15 Units (d) Toilet & Urinal at Schools - 20 Units (e) Total no of works - 99 Units (f) No of work completed - 92 Units (g) No of works are in progress - 7 Units	Executive Engineer, PWD (Roads), Haflong Division

Executing Agency informed that due to participation of financially weak Contractors there has been delay in execution of the works. However, he assured that within June' 2022 all pending works will be completed.	
MSDP (PWD Building)	
 2 (two) nos Sub-Centre had been sanctioned under MSDP for the year 2017-18 (a) Construction of Medical Sub-Centre at New Zoar, Physical Progress 70% (b) Construction of Medical Sub-Centre at Lalzal, Physical Progress 70% 	
Civil works have been completed by the Executing Agency on time but the electrical works including installation of solar energy is pending, for which Deputy Commissioner instructed the Executing Agency to complete the same within April' 2022. MSDP (PWD Building)	Executive Engineer, PWD (Building) Division, Haflong
Construction of Model Residential School at Jatinga Valley (Mahur) has been sanctioned under PMJVK for the year 2019-20 and work is now going on.	
Physical progress of the work is 30% Executing Agency informed that due to land problem there was delay in execution of the work. Work will be executed in a 3 (three) Phases and 1st	

Lastly, the Deputy Commissioner & Chairperson of the meeting requested all the Head of Line Deptt./Executing Agencies to complete the work in a war footing manner and submit action taken report monthly without fail.

phase will be completed within this year.

The meeting ended with vote of thank from the chair.

Deputy Commissioner Dima Hasao District, Haflong

Memo No. NCHG/D-523/2021-22/175 3-1759 Copy to:- Dated, Haflong, the 23 March' 2022.

1) The Hon'ble Member of Parliament, 3 – Autonomous District (ST) Parliamentary Constituency for favour of kind information.

2) Smti Nandita Gorlosa, Hon'ble Member of Legislative Assembly, 16 – Haflong (ST) LAC for favour of kind information.

- 3) The Divisional Commissioner, Central Assam Division, Nogaon for favour of kind information.
- 4) PS to the Principal Secretary to the Govt. of Assam, Transformation and Development Department, Dispur, Guwahati for kind information of the Principal Secretary.
- 5) The Director (DCP), Transformation and Development Department, Dispur, Guwahati for information.
- 6) The Principal Secretary, N.C.Hills Autonomous Council, Haflong for information.

7) All Members present for information and necessary action accordingly.

Deputy Commissioner Dima Hasao District, Haflong