

Minutes of the meeting of District Development Committee (DDC) for the month of February' 2022 held on 23/02/2022 at 11.00 AM in the Conference Hall of the Office of the Deputy Commissioner, Dima Hasao, Haflong.

Members Present :- Annexure – A

The meeting was presided by Smti Nazreen Ahmed, ACS, Deputy Commissioner, Dima Hasao, Haflong.

At the outset, the Deputy Commissioner, Dima Hasao, Haflong welcomed all the members present and then initiated the discussion on the development schemes like PMEGP, COVID, Yoga Centre, BADP, MLALAD Fund, Untied Fund, AAGY, Assam Darshan, PMJVK (erstwhile MsDP), E-shram etc. After a brief discussion, the meeting reviewed the progress of the schemes and following decision were taken.

Sl. No.	Point of discussion on Project/Scheme	Status of the schemes	Executing Agency
1	COVID	<ol style="list-style-type: none"> <li>1) <u>Ex-gratia @ 50,000.00 (COVID 19)</u> 30 nos of beneficiary have been benefitted under the scheme</li> <li>2) <u>CM Widow Support Scheme @ 2,50,000.00</u> 4 nos of beneficiary have been benefitted under the scheme</li> <li>3) <u>Prarthana Scheme @ 1,00,000.00</u> 10 nos of beneficiary have been benefitted under the scheme</li> <li>4) <u>COVID Vaccination Status</u> <ol style="list-style-type: none"> <li>(a) Target for COVID Vaccination – 136838</li> <li>(b) 1<sup>st</sup> Dose – 147175</li> <li>(c) % of 1<sup>st</sup> Dose coverage – 107.55</li> <li>(d) 2<sup>nd</sup> Dose – 108922</li> <li>(e) % of 2<sup>nd</sup> Dose coverage – 79.60</li> <li>(f) Precaution Dose vaccinated – 2897</li> <li>(g) % of Precaution Dose – 42.48</li> </ol> </li> </ol>	DDMA, Dima Hasao, Haflong

2	PMEGP	<p>No of beneficiary – 94 No of sanctioned – 22 Pending 72</p> <p>Deputy Commissioner asked the GM, DICC to expedite the matter with the Banks in consultation with the LDM, SBI, Haflong. DC also asked LDM to suggest alternate schemes in cases where proposal have been rejected on the ground of non viable schemes.</p>	General Manager, DICC, Dima Hasao, Haflong
3	Yoga Centre	<p>There are 2 (two) nos of Yoga Centre in this District i.e. one at Diyungmukh and other one is at Harangajao. As reported by the Joint Director of Health Services, Yoga Centre located at Diyungmukh is not functioning since 2018.</p> <p>Deputy Commissioner instructed the Joint Director of Health Services to take necessary measures for functioning of the Yoga Centres by engaging local instructors and submit action taken report at the earliest.</p>	Joint Director of Health Services, Dima Hasao, Haflong
4	Border Area Development Programme	<p>6 (six) nos of BOP had been sanctioned under Inter – State Border Areas Development Programme for the year 2015-16. Out of which 2 (two) have been completed by the Executing Agency and the rest one are in progress.</p> <p>Deputy Commissioner instructed the Executing Agency to complete all the BOPs within this year.</p>	Executive Engineer, PWD (Building), Haflong Division
5	MLALAD Fund	<p>1) <u>MLALAD Fund 2020-21</u> (a) Fund received – 1,00,00,000.00 (b) No of schemes taken up – 24 nos (c) Fund utilized – 1,00,00,000.00</p> <p>Utilization Certificate will be submitted shortly</p> <p>2) <u>MLALAD Fund 2021-22</u> (a) Fund received – 80,00,000.00 (b) No. of scheme taken - 9 (Nine) (c) Present status – Works are going on</p> <p>Deputy Commissioner instructed the Executing Agency to complete all the works sanctioned under MLALAD Fund 2021-22 within March of this year.</p>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong



6	Untied Fund	<p>1) <u>Untied Fund 2019-20</u>  (a) Fund sanctioned – 6,06,00,000.00  (b) No of work sanctioned – 12  (c) No of work completed – 6 (six)  (d) No of work in progress – 6 (six)</p> <p>2) <u>Untied Fund 2020-21</u>  (a) Fund received – 2,15,00,000.00  (b) No of works sanctioned – 6 (six)  (c) No of works completed – 2 (two)  (d) No of work in progress – 4 (four)</p> <p>3) <u>Untied Fund 2021-22</u>  (a) Fund received – 1,25,00,000.00  (b) Implementation are in progress</p> <p>Deputy Commissioner instructed the Executing Agency to complete all pending works within March' 2022.</p>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
7	Axom Adarxo Gram Yojana (AAGY)	<p><u>Axom Adarxo Gram Yojana 2018-19</u></p> <p>Fund received :- 1,00,00,000.00  Fund utilized :- 1,00,00,000.00  Name of Model Village :- Prasadimik and Khejurbond</p> <p>Works completed. UC submitted.</p>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong
8	Assam Darshan	<p><u>Assam Darshan 2019-20</u></p> <p>1) Fund received – 80,00,000.00  2) No of works sanctioned – 8 (eight)  3) No of work completed – 6 (six)  4) No of work are in progress – 2 (two)  5) Tentative date for completion – March' 2022</p> <p><u>Assam Darshan 2020-21</u></p> <p>1) Fund received – 22,50,000.00  2) No of Namghars benefitted – 9 (Nine)  3) Fund disbursed – 22,50,000.00  4) Namghar completed – 4 nos  5) Work in progress – 5 nos</p> <p><u>Assam Darshan 2021-22</u></p> <p>1) Fund received – 22,50,000.00  2) No of Namghars to be benefitted – 9 (nine)  3) Implementation are in progress</p>	Asstt. Executive Engineer, Rural Dev. Deptt., NCHAC, Haflong

9	PMJVK (erstwhile MSDP)	<u>MSDP for the year 2016-17 (PWD Roads)</u>	Executive Engineer, PWD (Roads), Haflong Division
		(a) Project cost :- 9.00 Crore (b) Addl. Classroom – 52 Units (c) Hostel building – 15 Units (d) Toilet & Urinal at Schools – 15 Units (e) Total no of works – 82 Units (f) No of work completed – 57 Units (g) No of works are in progress – 25 Units	
		Executing Agency informed that due to participation of financially weak Contractors there has been delay in execution of the works. However, he assured that within April' 2022 all pending works will be completed.	
		<u>MSDP (PWD Building)</u>	Executive Engineer, PWD (Building) Division, Haflong
		2 (two) nos Sub-Centre had been sanctioned under MSDP for the year 2017-18 (a) Construction of Medical Sub-Centre at New Zoar, Physical Progress 70% (b) Construction of Medical Sub-Centre at Lalzal, Physical Progress 70%	
		Civil works have been completed by the Executing Agency on time but the electrical works including installation of solar energy is pending, for which Deputy Commissioner instructed the Executing Agency to complete the same within March' 2022.	
		<u>MSDP (PWD Building)</u>	
		Construction of Model Residential School at Jatinga Valley (Mahur) has been sanctioned under PMJVK for the year 2019-20 and work is now going on.	
		Physical progress of the work is 30% Executing Agency informed that due to land problem there was delay in execution of the work. Work will be executed in a 3 (three) Phases and 1st phase will be completed within this year.	



10	E-shram	E-shram is regarding registration of unorganized workers engaged in various Govt./Private works including individual shop owner, domestic workers etc.  Total Registration - 11827	Labour Officer, Dima Hasao, Haflong
----	---------	--	---

Lastly, the Deputy Commissioner & Chairperson of the meeting requested all the Head of Line Deptt./Executing Agencies to complete the work in a war footing manner and submit action taken report monthly without fail.

The meeting ended with vote of thank from the chair.



Deputy Commissioner  
Dima Hasao District, Haflong

Memo No. NCHG/D-523/2021-22/ 16

Dated, Haflong, the 23<sup>rd</sup> February' 2022.

Copy to:-

- 1) The Hon'ble Member of Parliament, 3 – Autonomous District (ST) Parliamentary Constituency for favour of kind information.
- 2) Smti Nandita Gorlosa, Hon'ble Member of Legislative Assembly, 16 – Haflong (ST) LAC for favour of kind information.
- 3) The Divisional Commissioner, Central Assam Division, Nogaon for favour of kind information.
- 4) PS to the Principal Secretary to the Govt. of Assam, Transformation and Development Department, Dispur, Guwahati for kind information of the Principal Secretary.
- 5) The Director (DCP), Transformation and Development Department, Dispur, Guwahati for information.
- 6) The Principal Secretary, N.C.Hills Autonomous Council, Haflong for information.
- 7) All Members present for information and necessary action accordingly.
- 8) Office copy.












Deputy Commissioner  
Dima Hasao District, Haflong

ATTENDANCE SHEET:-

DATED:- 23/02/2022

DDC MEETING

SL. NO	NAME WITH DESIGNATION	SIGNATURE AND CONTACT NO.
1	Mazreen Ahmed.	
2	A. R. MAZUMDER ADC	
3	L. Khiengte ACS, ADC,	
4	Dr. A. Baerman JT. DHS	
5	Jogmohan Baro. EEPWD Roads.	
6	S. Saengal, GM, secc	
7	B. Langthens A.E.E R&D Deptt NC H&C	
8	Mr. Aricban Dnta, LDM Director	
9	Harinarayan Sarma. A.E.E. PWD, Haffang Building Divn, H&C.	
10	Rajdeep Kemprai	i/c Deputy Director Social Welfare Deptt

11	One Stop Centre (sakli)	<u>Alimin</u> 23/02/22
12	Prasejit Talukdar. District Labour Officer. Dimas Haseo.	<u>Li</u> 23/02/2022
13	9401812419. Lukmini D fessa DPM NTHM.	<u>Rafessa</u>
14		
15		
16	Antara Hap'ila R.A	<u>h</u>
17		