

Minutes of the District Development Committee (DDC) meeting for the month of June' 2023 held on 26/06/2023 at 3.00 PM in the Conference Hall of the office of the District Commissioner, Dima Hasao, Haflong.

Members present at Annexure – I.

The meeting was presided by Shri Simanta Kr. Das, ACS, District Commissioner, Dima Hasao, Haflong.

At the outset DC welcomed all the members present and then initiated the discussion on the various development scheme viz Inter-State Border Areas Development Programme, MLALAD Fund, MPLAD Fund, Untied Fund, Assam Darshan, PMJVK and others etc. After a brief discussion the meetings reviewed the progress of the scheme and following decision were taken.

(A) Inter – State Border Areas Development Programme for the year 2015-16:

SL No.	Description of work	Physical Progress	Executing Agency
1	Upgradation of BOP & strengthening of road communication at Thingvom	80%	EE, PWD (Bldg. Div.), Haflong
2	Construction of BOP at Prasadimik	42%	
3	Construction of BOP at Leike	15%	

- ✓ Deputy Commissioner requested the Executing Agency to complete the work shown in Sl. No. 1 in 100% within next 07 (seven) days and submit the bills at earliest.
- ✓ Re-Estimate and Re-tender for remaining work of Sl. No. 2.
- ✓ Final notice has been served by EA to Contractor for completing the work of Sl. No. 6.

L. No.	Description of work	Physical Progress	Executing Agency
1	Construction of road via Old Graveyard at Bamdi under BADP for the year 2022-23	50%	Executive Engineer, PWD (R&B) Division, Mahur
2	Construction of Market Shed at Lo-Ang Market, Umrangso under BADP for the year 2022-23	100%	Assistant Executive Engineer, Rural Dev. Deptt. NCHAC, Haflong
3	Construction of CC Pavement road at Tharvelangso to Sikilangso under BADP for the year 2022-23	100%	
4	Construction of CC Pavement road from Green Market to Choto Lokhindong under BADP for the year 2022-23	20%	

- ✓ Deputy Commissioner requested the Executing Agency to complete the work shown in Sl. 1 and 4 within July'2023 and submit Bills at the earliest.

(B) MLALAD Fund 2022-23 :

Sl. No.	Description of work	Estimated amount	Fund released to the Executing Agency	Balance	Physical progress	Executing Agency
1	Construction of Weaving Centre at Digandu, Diyunbra	1000000	500000	500000	10%	Assistant Executive Engineer, Rural Development Department, N.C.Hills Autonomous Council, Haflong
2	Construction of Gaonbura House at Gunjung	1000000	500000	500000		
3	Construction of Community Hall at Hagjer Nagar	800000	400000	400000	70%	
4	Construction of Digrik Youth Community Club	1000000	500000	500000	60%	
5	Construction of Sombudhon Community Youth Club at Sombudhon Raji	1000000	500000	500000	60%	
6	Construction of Community Centre at Mahur	500000	250000	250000		
7	Construction of Community Centre at Lower Haflong	600000	300000	300000		
8	Construction of Rest Room at Govinda Chandra Raji	250000	125000	125000		
9	Construction of Rest Room at Prapso Raji	250000	125000	125000		
10	Construction of Stone Stepping at Bethany	800000	400000	400000	10%	
11	Construction of Volleyball Court at Bagetar	800000	400000	400000	10%	
12	Construction of Community Toilet at Rajathani Halali	500000	250000	250000	80%	
13	Beneficiary scheme for supply of yarn for Maibang East, West & Kalachand	500000	0	500000		Handloom & Textile
14	Construction of Community Well at Natun Disao, Maibang West	300000	0	300000		AEE, RD Deptt
15	Construction of Ringwell at various places (6 places)	700000	0	700000		

- ✓ DC also requested the Assistant Executive Engineer, Rural Dev. Deptt. NCHAC, Haflong to prepare the Plan and Estimates of work sanctioned against MLALAD Fund 2022-23 at the earliest for early execution of the works.

(C) Untied Fund :Progress Report of the works executed under Untied Fund Scheme for the year 2021-22

Sl. No.	Description of work	Sanctioned amount (In Lakhs)	Amount utilized (In Lakhs)	Physical progress	Executing Agency	Remarks
1	Infrastructure development of Ram Krishna Mission, Haflong	10000000	5000000	50%	Executive Engineer, PWD (Building), Haflong Division	Work in progress
2	Infrastructure development of Assamese Namghor, Haflong	2500000	2500000	100%	Assistant Executive Engineer, Rural Dev. Deptt. NCHAC, Haflong	Physical inspection done and release of payment on process
	Grand Total	1,25,00,000	75,00,000			
3	Construction of Community Hall at Umrangso	2500000	2500000	100%	Assistant Executive Engineer, Rural Dev. Deptt. NCHAC, Haflong	Works are in progress
4	Construction of Retaining Wall at Kalibari Mandir, Haflong Town	1000000	1000000	100%		
5	Construction of Resthouse for Brahma Kumaris, Haflong	1000000	500000	80%		
6	Infrastructure development of building near Manipuri Mandir, Haflong (Lord Thangin Temple)	500000	500000	100%		
	Grand Total	50,00,000	45,00,000			

Progress Report of the works executed under Untied Fund Scheme for the year 2022-23

Sl. No.	Description of work	Sanctioned amount (In Lakhs)	Amount utilized (In Lakhs)	Physical progress	Executing Agency	Remarks
1	Construction of Indoor Stadium in between Maibang and Mahur area	2440000			AEE, RD Deptt.	Preparation of Plan & Estimate is going on
2	Construction of Community Hall at Guilong Village	1430000			Executive Engineer, PWD (Building), Haflong Division	Admn. Approval accorded and works are in progress
3	Construction of Baikho at Tularam Raji, Haflong	1130000			AEE, RD Deptt.	Preparation of Plan & Estimate is

4	Construction of School Building for Hindu ME School at Hajaichak	5000000			Construction Committee	going on Admn. Approval accorded and works are in progress
5	Infrastructure development of Centre for Community activity near M/S Dima Hasao Live Stock Farming Cooperative Society Ltd. Haflong	2500000			Construction Committee	
Grand Total		12,500,000				

- ✓ DC requested the Executing Agency to speed up in work and submit requisition for release of payment.

(D) Assam Darshan :

Sl. No.	Year	Fund received	Fund utilized	No of works sanctioned	No of works completed
1	2020-21	2250000	2000000	9 (nine)	8 (eight)
2	2021-22	2250000	0	9 (nine)	0

- ✓ DC requested the Executing Agency to speed up in work and submit requisition for release of payment.

(E) Axom Adarxo Gram Yojana for the year 2022-23 :

Fund received: Rs. 98,00,000.00

- ✓ Reminder issued to the Executing Agency for preparation of Plan and Estimate and submission at the earliest for early execution of the work as the Government pressing hard for the same.

(F) Prime Minister Jan Vikash Karyakram (PMJVK @ MsDP) for the year 2019-20 :

- ✓ Construction of Model Residential School at Jatinga Valley (Physical Progress 52%)
 ✓ As reported in earlier DDC the work will be completed within June' 2023.

Lastly, the DC requested the entire HOD to complete all pending works in a war footing manner and submit action taken report in the next DDC.

(G) SOPD for the year 2022-23

No. of scheme sanctioned : 7 (seven)
 No. of scheme completed : 6 (six)

- ✓ DC requested to EA to check for any leftover work and submit the report at earliest.

(H) Industry & Commerce and Public Enterprise.

i. **PMEGP Scheme for the year 2022-23**

Target	Application forwarded to Banks	Sanctioned by the banks:	Pending at bank	Rejected by the Banks
84	110	44	02	62

ii. **PMEGP Scheme for the year 2023-24.**

Target	Application forwarded to Banks	Sanctioned by the banks:	Pending at bank	Rejected by the Banks
150	11	00	06	04

iii. **PMFME for the year 2022-2023**

Target	Application forwarded to Banks	Sanctioned by the banks:	Pending at bank	Rejected by the Banks
28	111	05	08	98


iv. **PMFME for the year 2023-2024**

Target	Application forwarded to Banks	Sanctioned by the banks:	Pending at bank	Rejected by the Banks
57	18	05	02	11

v. **UDYAM Registration:**

- For the year 2022-23 : 522 Nos.
- For the year 2023-24 : 103 Nos.

✓ DC requested LDM to furnish report related to DICC applications for proper scrutiny of being late sanction.



District Commissioner
Dima Hasao Dist. Haflong

Memo No. NCHG/D-523/2023-24/

Dated, Haflong, the ____ July' 2023.

Copy to:-

- 1) The Hon'ble Member of Parliament, 3rd Autonomous District (ST) Parliamentary Constituency for favour of kind information.
- 2) Smti Nandita Gorlosa, Hon'ble MLA & Minister, Power, Co-operation etc for favour of kind information.
- 3) PS to the Principal Secretary to the Government of Assam, Transformation & Dev. Deptt. Guwahati for favour of kind information.
- 4) The Director (DCP), Transformation & Dev. Deptt., Dispur for favour of kind information.
- 5) All Members present for information and necessary action.


District Commissioner
Dima Hasao Dist. Haflong